State of Maryland

# Interagency Commission on School Construction

# Maintenance of Maryland's Public School Buildings Fiscal Year 2024 Annual Report

351 W. Camden Street, Suite 701 Baltimore, MD 21201 (410) 767-0617 iac.pscp@maryland.gov Interagency Commission on School Construction

# INTERAGENCY COMMISSION ON SCHOOL CONSTRUCTION

Edward Kasemeyer, Chair, Appointee of the President of the Senate, Member of the Public Linda Eberhart, Vice-Chair, Appointee of the Speaker of the House, Member of the Public Atif Chaudhry, Secretary, Maryland Department of General Services Dr. Carey Wright, Superintendent, Maryland State Department of Education Michael Darenberg, Appointee of the Governor, Member of the Public Rebecca Flora, Secretary, Maryland Department of Planning Brian Gibbons, Appointee of the Speaker of the House, Member of the Public Gloria Lawlah, Appointee of the President of the Senate, Member of the Public

Alex Donahue, Executive Director Cassandra Viscarra, Deputy Director

The following individuals within the staff of the Interagency Commission on School Construction's Assessment & Maintenance Group have made dedicated contributions of time and effort to the Maintenance Assessment Program and the development of this annual report:

Michael Bitz, Maintenance Assessor Kyle Connolly, Maintenance Assessor Josh Faby, Lead Maintenance Assessor Brooke Finneran, Administrative Officer Scott Snyder, Manager



# FY 2024 Annual Report: Maintenance of Maryland's Public School Buildings

# **Table of Contents**

| I.  | PreK-12 Public School Maintenance in Maryland                        | 4  |
|-----|--|----|
|     | A. Defined Terms   | 4  |
|     | B. Background  | 6  |
|     | C. The Changing Landscape of Facilities Maintenance                  | 8  |
|     | D. The Post-FY 2020 Maintenance-Effectiveness Assessment             | 11 |
|     |  |    |
| II. | The Assessment: Fiscal Year 2024                                     | 15 |
|     | A. Procedures and Methods  | 15 |
|     | B. Overview of FY 2024 Assessment Results                            | 17 |
|     | Table 1: Summary of Maintenance-Effectiveness Assessment Results     | 18 |
|     | Table 2: Maintenance-Effectiveness Assessment Results by Fiscal Year | 19 |
|     | Table 3: Major and Minor Deficiencies by Category                    | 20 |
|     |  |    |
|     |  |    |

| FY 2024 LEA Maintenance-Effectiveness Assessment Results: | 25 |
|---|----|
| A District-by-District Overview                           |    |



### A. Defined Terms

The LEA Maintenance-Effectiveness Assessment Results reports provide an overview of maintenance assessments conducted at selected school facilities in each Maryland public school system. Each report provides general information about the school system, a listing of the facilities that were assessed, and a brief narrative highlighting important aspects of the school system's maintenance program.

Data regarding LEAs' facilities inventories as provided in the Key Facts sections of this report are drawn from the IAC's Facility Inventory database but are provided by the LEAs and are accurate to the extent that they have been updated by the LEAs.

#### Note:

The definition of "**Adjusted Age**" of a school facility, found in the fourth column of the Summary of School Ratings charts in the LEA Maintenance-Effectiveness Assessment Results section starting on page 25, is the average age of the total square footage. For the purposes of calculating the Adjusted Age, renovated square footage is generally treated as new.

A **"major deficiency"** is assigned to a category when a facility assessor determines there is an issue or multiple issues that pose an <u>immediate threat</u> to life, safety, or health of occupants, delivery of educational programs or services, or the expected life span of the facility. The score of any category assigned a major deficiency will be reduced by 100%.

A **"minor deficiency"** is assigned to a category when a facility assessor determines there is an issue or multiple issues that pose a <u>potential threat</u> to life, safety, or health of occupants, delivery of educational programs or services, or the expected life span of the facility. The score of any category assigned a minor deficiency will be reduced by 34%.

The number of reported major and minor deficiencies refers only to the number of <u>categories</u> containing one or more deficiencies when the MEA reports are finalized at the end of the 45-day remediation period. Taking this into account, it is possible that the number of individual major and minor deficiencies are greater than the number of deficiencies reported if categories contain more than one deficiency each. Any category which contains both major and minor deficiencies will be reported as a category with a major deficiency.

"Original existing square footage" as used in the narratives on the following pages refers to the construction dates of the existing square footage in a facility, regardless of if they were renovated at a later date. For example, if a school first built in 1954 received additions in 1960, 1975 and 2003, and the 1954 portion was also demolished in 2003, the original existing square footage would then date from 1960 to 2003. If one other school in the same county is assessed in the same year, and it was built in 1962 and received a complete renovation and addition in 2010, then the original existing square footage for that school would date from 1962 to 2010; combined, the original existing square footage at these schools dates from 1960 to 2010.



## A. Defined Terms

# Acronyms and other abbreviations used in this report:

| Abbreviation | Meaning  |
|--------------|--|
| A&M          | Assessment & Maintenance   |
| ANSUL        | anhydrous sulfur dioxide;<br>registered trade name of a fire suppression system manufacturer                             |
| APPA         | Association of Physical Plant Administrators   |
| BPW          | Board of Public Works  |
| CDAC         | Capital Debt Affordability Committee   |
| CIP          | Capital Improvement Program  |
| CMMS         | computerized maintenance management system   |
| СМР          | Comprehensive Maintenance Plan   |
| CRV          | current replacement value  |
| DGS          | Department of General Services   |
| DLLR         | Department of Labor, Licensing and Regulation  |
| EFMP         | Educational Facilities Master Plan   |
| FCI          | Facility Condition Index   |
| FTE          | full-time equivalent   |
| FY           | fiscal year  |
| GSF          | gross square footage   |
| HVAC         | heating, ventilation, and air conditioning   |
| IAC          | Interagency Committee on School Construction (1971-2017)<br>Interagency Commission on School Construction (2018-present) |
| IFMA         | International Facilities Management Association  |
| IPM          | integrated pest management   |
| LEA          | Local Education Agency   |
| MD           | Maryland   |
| MDCI         | Maryland Condition Index   |
| MEA          | maintenance-effectiveness assessment   |
| MSB          | Maryland School for the Blind  |
| PM           | preventive maintenance   |
| SF           | square feet/square footage   |
| SoW          | scope of work  |
| тсо          | total cost of ownership  |



### **B. Background**

In June of 1971, the BPW established the Interagency Committee on School Construction, which in 2018 became the Interagency Commission on School Construction. Since the initial creation of the IAC, it has been understood that maintenance plays a significant role in facility condition and the educational sufficiency of each of Maryland's public schools, and the IAC has prioritized maintenance information accordingly. In 1973, the BPW directed the IAC to conduct a one-time comprehensive maintenance review of all operating public schools. The results revealed that about 21% of the State's 1,259 then-operative schools were in poor or fair condition. To improve upon those findings, comprehensive maintenance guidelines were developed by the IAC and approved by the BPW in 1974.

In 1980, the BPW directed the IAC to conduct a full maintenance survey of selected public schools that had received state funding assistance. The survey was performed by the DGS. Its initial purpose was to assess the quality of local maintenance programs in 100 school facilities that had benefited from State school construction funding. Subsequently, annual assessments of approximately 100 schools representing a range of approximately 7-16% of each LEA's schools were authorized.

In 1981, a section covering maintenance was included in the IAC's Administrative Procedures Guide and, in 1994, a requirement was added that each LEA submit a Board-approved CMP no later than October 15 of each year. A well-conceived CMP:

- provides an overview of the policies of the local board and a compendium of good maintenance practices;
- uses comparable metrics to determine if maintenance is being performed as required;
- addresses the planning, funding, reporting, and compliance monitoring of school maintenance; and
- lists the highest priority capital and repair projects, with the anticipated funding source for each project.

In July 2005, the CDAC, consisting of the State Treasurer, the Comptroller, the Secretary of the Department of Budget and Management, the Secretary of Transportation, and a public member, requested that the IAC develop recommendations to ensure that Maryland's large investment in school facilities will be well protected through good maintenance practices. As a result, the IAC:

- Transferred the school maintenance survey function from DGS to the IAC beginning in FY 2007 and hired two full-time maintenance inspectors with experience in the fields of building maintenance, operations, and construction to conduct approximately 220 to 230 school assessments in the 24 school systems per year, as well as reassessments of schools assessed in a prior fiscal year that received ratings of Not Adequate or Poor.<sup>1</sup>
- Included maintenance-assessment information as a component of the IAC Facilities Inventory database. This allows for longitudinal comparison of survey scores providing some value for analysis of statewide maintenance practices but it is not a CMMS that would allow robust maintenance management and reporting.
- Issued, in response to a requirement of the General Assembly, guidelines for maintenance of public school facilities in Maryland in May 2008.

<sup>1</sup> Assessments are not conducted for facilities on the campus of MSB, which is eligible for State school construction funding.



### **B. Background**

- Continued to strengthen the alignment between the maintenance-assessment program and the annual CIP:
  - Beginning with the FY 2010 CIP, the IAC has required that LEAs submit the three most recent roof assessment reports as a threshold condition for approval of roof replacement projects.
  - O The IAC continues to encourage LEAs to review TCO. The need for capital maintenance projects will increase as the average age of facilities portfolios also continues to grow. Major renewal projects that reduce the FCI score for a facility and address multiple deficiencies may provide the biggest "bang-for-the-buck" and extend the expected life of a facility.
  - The staff of the IAC has discussed maintenance budgets, staffing, and maintenance capital planning with LEAs in the annual October meetings regarding the CIP.

In 2019, following the General Assembly's passage of the 21st Century School Facilities Act (2018 Md. Laws, Ch. 14), the IAC began developing and testing with LEA input a new MEA that was implemented for FY 2021 to replace the maintenance inspections. The post-FY 2020 MEA is based upon a more stringent rubric that greatly reduces the subjectivity of the assessments. For FY 2023, the MEA has been refined to better identify the effectiveness of LEAs' practices with regard to the management of both in-house and contracted maintenance. See page 11 for a description of the post-FY 2020 MEA. Starting in FY 2023, two categories within the Maintenance Management group, Custodial Scope of Work (SoW) and Pest Management, were merged into other categories and no longer received a separate rating. All items assessed in Custodial Scope of Work (SoW) were incorporated into the rating for Interior Cleanliness & Appearance (incl. of Equip. Rooms). Pest management pertaining to interior pests were incorporated into the rating for Interior Cleanliness & Appearance (incl. of Equip. Rooms). Pest management items pertaining to exterior pests were incorporated into the rating for *Grounds*. The weights from Custodial Scope of Work (SoW) and Pest Management were redistributed to Preventive Maintenance (PM) Plan and Computerized Maint. Mgmt. System (incl. Equip. Data) to better emphasize the importance of these two categories. Preventive Maintenance (PM) Plan increased from a weight of 10 points to 15 points and the category was renamed to Preventive Maintenance (PM) as this category not only assesses an LEA's PM plan but also the implementation of that plan. Computerized Maint. Mgmt. System (incl. Equip. Data) increased from a weight of 10 points to 14 points.

The 21st Century School Facilities Act also mandated that the IAC require the annual submission of PM plans. The IAC updated its instructions for the submission of the CMP to make it possible for the IAC to compare LEAs' maintenance planning over time and across the state in a manner that supports the identification of best practices that the IAC can then share with all LEAs.

Starting in August 2023, MEA results were compiled into a filterable map and made available on the IAC's website. The map includes the average overall LEA rating each FY as well as the latest overall rating for each facility that has received an MEA since the assessment's implementation in FY 2020. To access the MEA results map, please see the <u>IAC's website</u>.



#### C. The Changing Landscape of Facilities Maintenance

Every facility requires maintenance on an ongoing basis in order to ensure the continued effectiveness of the facility in supporting the delivery of programs and services, to achieve the full expected lifespans of the facility and its components, and to ensure that the facility remains fiscally sustainable. An LEA must implement highly effective preventive and reactive maintenance on a continual basis, and must also implement appropriate capital maintenance (i.e., periodic renewal or replacement of building systems) when it is needed. To do this, an LEA must have the tools, knowledge-equipped staffing, materials, and contracted support that are required to manage and implement the needed operations and maintenance activities. Paying for these inputs requires consistently having sufficient funds in the LEA's operations, maintenance, and capital budgets.

The question of how many resources are required for proper and sufficient operations and maintenance of a given facility – much less a portfolio of facilities – is a complex one. This is because, for each facility, the costs vary significantly based upon its design and specific components, its age and condition, how much of the maintenance work needed to date has been performed in a timely manner, the quality and effectiveness of that maintenance work, and the "wear and tear" on the facility from its usage and from the environmental conditions present around the facility. APPA provides standards for staffing both the custodial activities and the maintenance activities of facilities at various levels of functionality and fiscal sustainability. At the level appropriate for fiscally sustainable school facilities—Level 2: Comprehensive Stewardship—APPA recommends the following staffing in FTEs:

| Maintenance (APPA Level 2: Comprehensive Stewardship) | 1.0 per 67,456 GSF |
|---|--------------------|
| Custodial (APPA Level 2: Ordinary Tidiness)           | 1.0 per 16,700 GSF |
| Upkeep of Grounds (APPA Level 2: High Level)          | 1.0 per 10 acres   |

In addition to general staffing, however, there are many preventive and reactive maintenance activities that must be performed to keep building systems in good condition, and these often involve significant staffing, parts, materials, and/or contracted labor. For this reason, operations, maintenance, and capital maintenance budgets must accommodate far more than only the costs of general staffing. Industry standards supported by APPA, the IFMA, the U.S. Department of Defense, and other experts suggest that a good rule of thumb for facilities funding is to spend, on average, the following amounts per year:

| Operations & Routine Maintenance<br>(preventive and reactive) | 2% of facility CRV |
|---|--------------------|
| Capital Maintenance (system renewal)                          | 2% of facility CRV |


These figures have been found to be effective in estimating facilities costs for the purposes of planning and budgeting, but are still only a very rough estimate. This is because they do not take into account the specific conditions that may be faced by a given facility, and do not address any backlog of deferred maintenance from past years that may exist. Nevertheless, it's likely that, if an LEA fails to spend an annual average of at least 4% of CRV per year on operations and maintenance of its facilities, it will have difficulty maintaining the functionality and the fiscal sustainability of the facilities and obtaining the full expected lifespans of the facilities.



# C. The Changing Landscape of Facilities Maintenance

The collection of statewide comparable data on the condition and educational sufficiency of PK-12 school facilities in Maryland is ongoing. A baseline Statewide Facilities Assessment was completed in the fall of 2021, and data is to be updated annually, with 25% of school facilities in Maryland re-assessed through site visits each year. Weighting based on the IAC's Educational Sufficiency Standards is to be finalized in the coming years to create an overall MDCI score for each facility that will allow for apples-to-apples comparison between school facilities. This score will provide valuable insight into the physical needs of Maryland school facilities and support prioritization of construction projects in order to provide environments that support the effective delivery of educational programs that meet Maryland's education standards and that can be effectively and efficiently maintained. The results of this assessment are outside of the scope of this maintenance report and will be published separately.

The total cost of ownership (TCO) of school facilities continues to increase, in significant part due to increasing square footage per student. Typically, LEAs' budgets have not been sufficient to support the increased cost. In 2024, Maryland's LEAs operated more than 142 million GSF of educational space to serve more than 885,000 PK-12 students,<sup>2</sup> for a statewide average of about 161 GSF per student. However, as shown in the chart below, the average GSF per student figure for many of Maryland's LEAs is significantly higher than 161.



2024 GSF per 2023 Student vs. 2024 Total Adjusted GSF by LEA

2024 Adjusted GSF

School facility size and TCO therefore must be at the forefront in planning decisions and the management and operation of school facilities must continuously improve in efficiency and effectiveness. Robust and data-driven facilities management is necessary for the effective management of the TCO and to sustain our schools.

<sup>2</sup> Maryland State Department of Education. (2024). FY25\_StateAid\_FINAL\_5.3.24\_REV\_5.10.24 [Microsoft Excel spreadsheet]. Retrieved from <a href="https://marylandpublicschools.org/about/Pages/OFPOS/StateAid/index.aspx">https://marylandpublicschools.org/about/Pages/OFPOS/StateAid\_FINAL\_5.3.24\_REV\_5.10.24</a> [Microsoft Excel spreadsheet]. Retrieved



### C. The Changing Landscape of Facilities Maintenance

Because funding for capital maintenance is limited, it is important that the local board's EFMP, CMP, and annual CIP are coordinated to ensure that maintenance-related capital projects are properly sequenced in relation to other facilities needs and support the board's educational and portfolio management objectives. LEAs are improving their efficiency through the use of best practices, including better training of staff, the expanded use of CMMS, and increased knowledge of how to manage and reduce the TCO of facilities.

It should be noted that budgets for maintenance often compete directly with educational program budgets and, therefore, planning and building right-sized school facilities that are affordable to operate over their lifespans is essential to having highly functioning and fiscally sustainable schools. The IAC has described a number of the key principles in facilities-portfolio management in a series of <u>webinars</u> published on the IAC's website. The IAC continues to support LEAs by informing best practices and looks in the future to provide adequate facilities ownership cost accounting, provision of post-occupancy evaluations, and performance benchmarks.



Crisfield Academy & High School, Somerset County

Matapeake Elementary, Queen Anne's County



Following the General Assembly's passage of the 21st Century School Facilities Act, the IAC in 2019 began developing and testing with LEA input a new MEA and implemented it for FY 2021. The post-FY 2020 MEA differs significantly from the old maintenance surveys in that it:

- Covers more aspects of facilities maintenance, including the category of Maintenance Management, which includes maintaining and following PM plans and the use of a CMMS in certain ways;
- Is based upon clearer and more objective standards that are keyed to outcomes;

| Superior<br>and Good     | Maintenance is likely to extend the life of systems within the facility beyond their expected lifespans.  |
|--------------------------|---|
| Adequate                 | Maintenance is sufficient to achieve the life of each<br>system within the facility and, with appropriate capital<br>spending and renewal, the total expected lifespan. |
| Not Adequate<br>and Poor | Maintenance is insufficient to achieve the expected lifespans of systems within the facility.   |

- Utilizes a published rubric that describes criteria for each rating level (Superior, Good, Adequate, Not Adequate, and Poor) for each major building-component category, which facilitates greater consistency across assessments and supports increased reviewability;
- Weights the various building-component categories to better reflect their impact on the utility of the facility;

| Туре                     | Definition   | Category Rating<br>Reduction |
|--------------------------|--|------------------------------|
| ی<br>Minor<br>Deficiency | Poses a <u>potential threat</u> to life, safety, or<br>health of occupants; delivery of educational<br>programs or services; or the expected<br>lifespan of the facility.  | -34%                         |
| Major<br>Deficiency      | Poses an <u>immediate threat</u> to life, safety, or<br>health of occupants; delivery of educational<br>programs or services; or the expected<br>lifespan of the facility. | -100%                        |

- Recognizes deficiencies in maintenance that pose a potential or immediate threat to occupants or the expected lifespan of the facility;
- Allows LEAs to request the elimination of a given score penalty resulting from an assessed major or minor deficiency when the LEA has timely provided sufficient evidence that the deficiency has been remediated or is in the process of being remediated; and
- Is more transparent because the rating standards, criteria, and scoring formula are all publicly available on the <u>IAC's website</u>.

It should be noted that any maintenance assessment results prior to FY 2021 are not comparable to results in FY 2021 or thereafter. For example, the assessment rating categories have been recalibrated so that a result of Adequate demonstrates an appropriate level of maintenance support for a school facility. Facilities that would have received a level of Good prior to FY 2021 may often receive an Adequate overall rating in FY 2021 or subsequent years.



In the course of the FY 2021 implementation of the post-FY 2020 MEA, LEAs provided valuable feedback to the IAC based upon those LEAs' experiences in the assessments of their facilities. That feedback included suggestions for improvements and the IAC implemented changes in response to some of the suggestions. The feedback also included statements from LEAs that found the post-FY 2020 MEA delivers much greater value than the IAC's previous maintenance surveys. The IAC looks forward to a continuing feedback loop that will carry additional LEA ideas and suggestions back to the IAC for evaluation and consideration as part of the IAC's adherence to the principle of continuous improvement.

## **The Assessment Rubric**

The assessment rubric as implemented in FY 2021 groups the building-system components into 21 categories within four groups. In order to focus the assessment's scoring on those categories that are likely to have the greatest potential impact on teaching and learning, each category receives a value of between three and ten points.

| Group              | Category   | Weight |
|--------------------|--|--------|
| Site               | 1. Roadways, Parking Lots, & Walkways                                  | 5      |
|                    | 2. Grounds   | 3      |
|                    | 3. Positive Site Drainage Away from Structure(s)                       | 8      |
|                    | 4. Playgrounds, Equipment, & Fields                                    | 4      |
|                    | 5. Relocatables & Additional Structures                                | 6      |
| Building Exterior  | 6. Exterior Structure & Finishes                                       | 6      |
|                    | 7. Roof Drains, Gutters, & Downspouts                                  | 7      |
|                    | 8. Windows, Caulking, & Skylights                                      | 3      |
|                    | 9. Entryways & Exterior Doors  | 7      |
|                    | 10. Roofs, Flashing, and Gravel Stops                                  | 7      |
| Building Interior  | 11. Interior Doors, Walls, Partitions, & Finishes                      | 3      |
|                    | 12. Floors   | 3      |
|                    | 13. Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 6      |
|                    | 14. Ceilings   | 3      |
|                    | 15. Interior Lighting  | 5      |
| Building Equipment | 16. HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 10     |
| & Systems          | 17. Electrical Distribution & Service Equipment                        | 3      |
|                    | 18. Boilers, Water Heaters, Steam, & Hot-water Distribution            | 8      |
|                    | 19. Plumbing Fixtures and Equipment                                    | 5      |
|                    | 20. Fire and Safety Systems & Utility Controls                         | 10     |
|                    | 21. Conveyances  | 5      |



The rubric also includes the following two categories<sup>3</sup> under the heading of Maintenance Management:

| Group                     | Category   | Weight |
|---------------------------|--|--------|
| Maintenance<br>Management | 22. Preventive Maintenance (PM)                                    | 15     |
| Wanagement                | 23. Computerized Maintenance Management System (incl. Equip. Data) | 14     |

For each category, the rubric specifies criteria for each of the five rating levels. The <u>complete rubric</u> can be read in its entirety on the IAC website. As an example, the following are the criteria for the rating levels within the category of Plumbing Fixtures and Equipment:

| Category Rating                                      | Rating Criteria   |  |
|--|---|--|
| Superior   | • No problems or issues visible; and  |  |
|  | • Evidence that only normal preventive maintenance is required.   |  |
| Good   | • Evidence of systems functioning normally with no signs of deterioration, corrosion, leaks, or delivery issues;                    |  |
|  | • Evidence of issues that may require minor repairs or cleanup but do not affect structural integrity or intended uses; and         |  |
|  | • Evidence of routinely above-standard custodial and maintenance practices.   |  |
| Adequate   | • Evidence of systems functioning normally with few signs of deterioration, corrosion, leaks, or delivery issues;                   |  |
|  | • Evidence of issues that may require repairs or cleanup but do not significantly affect structural integrity or intended uses; and |  |
|  | • Evidence of regular competent custodial and maintenance practices.  |  |
| Not  | Systems are not functioning as intended;  |  |
| Adequate   | • Evidence of significant deterioration, corrosion, leaks, or delivery issues;  |  |
|  | • Evidence of issues requiring significant repairs or replacement; or   |  |
|  | Evidence of inconsistent custodial or maintenance practices.  |  |
| Poor • System is nonfunctional or unsafe to operate; |   |  |
|  | • Evidence of extensive deterioration, corrosion, leaks, or delivery issues;  |  |
|  | • Evidence of issues requiring extensive repairs or replacement; or   |  |
|  | • Evidence of consistently sub-standard custodial or maintenance practices.   |  |

<sup>3</sup> The Maintenance Management group originally had four total categories. *Pest Management* and *Custodial Scope of Work (SoW)* were both removed from this group and incorporated into other categories starting with FY 2023's assessments. See page 7 for additional details.



After the assessor walks the facility and examines the grounds, the structure, and the spaces and building components within them, the rubric along with the assessor's trained professional judgment are used to assign a rating to each category.<sup>4</sup> Each rating has a factor as follows:

| Rating       | Factor |
|--------------|--------|
| Superior     | 100%   |
| Good         | 85%    |
| Adequate     | 75%    |
| Not Adequate | 65%    |
| Poor         | 55%    |

The IAC's software<sup>5</sup> then multiplies the weight for each category by the rating factor of the rating that the assessor assigns, and adjusts for any major or minor deficiencies that were assessed in that category. The resulting points are then scaled to a 100-point scale to generate an overall score for the facility, which translates into an overall facility rating as follows:

| Scaled Score Range | Overall Rating |
|--------------------|----------------|
| 90% to 100%        | Superior       |
| 80% to 89%         | Good           |
| 70% to 79%         | Adequate       |
| 60% to 69%         | Not Adequate   |
| 0% to 59%          | Poor           |

At the end of the fiscal year assessment cycle, the IAC averages the overall ratings conferred upon the facilities assessed during the fiscal year to derive an average overall facility rating for the LEA. Each year, the IAC selects a sample set of facilities to assess in each LEA based upon a number of factors including the number of years elapsed since each facility was last assessed.<sup>6</sup>

For more information about the MEA's rubric, deficiency removal guidelines, or scoring calculator, please see the <u>IAC's website</u>.

<sup>6</sup> For more detail about the school selection process, see Overview of FY 2024 Assessment Results on page 17.



<sup>4</sup> Where a school does not include assets in a given category, or the assessor could not evaluate the assets due to ongoing major construction projects, weather conditions, or other circumstances, the assessor assigns a rating of Not Applicable and the category is omitted from the scoring calculation. As a result, not every school may have a rating in every category.

<sup>5</sup> The formulas used in the IAC's software are shown in the MEA scoring calculator provided on the IAC's website.

#### A. Procedures and Methods

In conducting a total of 145 MEAs between July 2023 and May 2024, the team implemented the following process:

### Prior to the Site Visit

In May and June 2023, the IAC provided each LEA a list of the school facilities to be assessed and coordinated with the LEAs with regard to scheduling. LEAs were required to submit key school facility information including maintenance records to the IAC prior to each assessment. In order to improve their efficiency and accountability, all 24 LEAs have to varying degrees implemented CMMS tools. CMMS tools help LEAs manage and track maintenance activities through the use of work orders. A key function of a CMMS is to automatically generate work orders for PM tasks based upon equipment needs and PM schedules published by the manufacturers of each facility's building systems. When fully implemented, the CMMS can provide valuable and transparent data for improving facilities maintenance processes, including work order aging reports and the costs of performing maintenance. Prior to the site visit for each facility, the assessor reviewed work order reports to obtain an advance view on the levels of maintenance being performed on various parts of the facility.

### **During the Site Visit**

Upon arrival, the IAC's assessor walked the facility in the presence of a facilities maintenance representative or designee. The assessor examined the components and systems of the buildings, listed on page 12. Based upon the assessor's observations of the building systems and the documentation of the LEA's maintenance activities in the facility as compared against the criteria in the MEA rubric, the assessor assigned a rating for each category. The assessor recorded any comments and assigned ratings on the IAC's web-based assessment form and attached photos taken during the assessment.

The IAC's assessor took care during the assessment to measure the effectiveness of the LEA's maintenance by evaluating the conditions observed and to avoid allowing the age of the facility or its systems to affect any category's rating. If a school facility is well maintained and has older equipment and components that are serviceable and are not causing harm to other equipment and building components, the facility is likely to receive a score that reflects the high level of effectiveness of maintenance that was performed.

### After the Site Visit

Upon completion of the assessment, the assessor reviewed any notes and documentation as needed, completed the preliminary MEA report, and submitted it to the A&M group manager or lead assessor for review. The A&M group manager or lead assessor reviewed the report, coordinated with the assessor as needed to refine or adjust the report contents, and approved the report. The A&M group manager dispatched the report to the LEA's maintenance director and other appropriate personnel, generally within three business days.

Once the LEA received the preliminary MEA report, the LEA had 15 calendar days in which to provide responses on any issues that the assessor marked for a required response. Such issues could include building-system categories that received a rating of Poor or Not Adequate as well as any major or minor deficiencies. The LEA had the option of requesting the removal of score penalties for any major or minor deficiencies assessed in the report. If the A&M group manager found that the LEA had timely provided sufficient evidence under <u>the IAC's guidelines</u> that the deficiency had been remediated or was in the process of being remediated, the IAC could reduce or remove the negative score impact of that deficiency.



#### **A. Procedures and Methods**

As described in the following section on the results of the FY 2024 MEAs, the LEAs accrued a total of 274 minor deficiencies — an average of 1.9 per assessed school facility — and one major deficiency that were not remediated. Anecdotal feedback from LEAs suggests that the primary reason why many or most of the deficiencies were not remediated is that the LEAs lack sufficient fiscal and/or staffing resources to remediate the deficiencies while still meeting other pressing facility needs.



Aberdeen Middle, Harford County

Northern High, Garrett County



The IAC is reporting on 145 MEAs performed in FY 2024 representing 10.6% of Maryland's PK-12 public school facilities.<sup>7</sup> These MEAs constitute the fourth batch of assessments using the post-FY 2020 approach, which provides for greater consistency and comparability across facilities and LEAs. The current approach is also calibrated to reflect whether the LEA's maintenance effectiveness is sufficient to maintain the expected functionality of its facilities for educational purposes and to achieve the expected lifespans for the major building systems and the facilities overall.

In selecting facilities to assess during FY 2024, the IAC first prioritized the school facilities that had not been assessed within the last six fiscal years or were at least three years old and had never received an assessment. The IAC assessed an average of 9% of facilities in each LEA. To ensure each LEA's final results reasonably reflect each LEA's overall average maintenance effectiveness, a minimum of three facilities were assessed in

each LEA. For the LEAs that implement multiple maintenance service centers to manage designated areas, care was taken to conduct MEAs distributed as proportionally as possible in each service area.

Table 1 provides a summary of the maintenance-effectiveness results for each LEA from FY 2024. Specifically, the table shows the average overall rating from the facilities assessed along with the corresponding rating level and the total number of major and minor deficiencies.

The FY 2024 data shows the following:

• The statewide average maintenance-effectiveness rating by facility was 71.77%, which falls within the Adequate range under the IAC's rating system.

ADEQUATE IS ADEQUATE

A rating of Adequate suggests that the LEA's maintenance is

such that, on average, the LEA

should obtain the expected

lifespans from its building

systems and facilities.

- 16 of 24 or 67% of LEAs earned an average overall maintenance-effectiveness rating of Adequate.
- 23 of 24 or 96% of LEAs accrued no major deficiencies, which are items that pose an immediate threat to life, safety, or health of occupants; delivery of educational programs or services; or the expected lifespan of the facility. Only one major deficiency was not remediated within the specified 45-day time period in FY 2024.
- 10 of 24 or 42% of LEAs averaged one unremediated minor deficiency per facility or fewer. These same 10 LEAs all earned an average overall maintenance-effectiveness rating of Adequate. Cecil County and Wicomico County were the only two LEAs that had no unremediated deficiencies.

As compared with results from FY 2023, the average overall rating for a facility in FY 2024 improved by 1.20 percentage points.

<sup>7</sup> Individual school reports are available upon request.



|                 | LEA                  | Characteristics i | n FY24                  | FY2          | FY24 Maintenance Assessment Results |              |          |           |  |
|-----------------|----------------------|-------------------|-------------------------|--------------|-------------------------------------|--------------|----------|-----------|--|
|                 | Total # of<br>School | Total Square      | Average<br>Adjusted Age | # of Schools |                                     |              | # of Def | iciencies |  |
| LEA             | Facilities           | Footage           | of Schools              | Assessed     | LEA Av                              | erage Rating | Major    | Minor     |  |
| TOTALS          | 1362                 | 142,233,000       | 31                      | 145          | 71.77%                              | Adequate     | 1        | 274       |  |
| Allegany        | 22                   | 1,749,398         | 37.3                    | 3            | 68.20%                              | Not Adequate | 0        | 13        |  |
| Anne Arundel    | 120                  | 14,006,828        | 30.1                    | 11           | 74.99%                              | Adequate     | 0        | 14        |  |
| Baltimore City  | 130                  | 15,122,778        | 37.2                    | 13           | 71.66%                              | Adequate     | 0        | 13        |  |
| Baltimore Co    | 167                  | 16,884,863        | 34.2                    | 15           | 76.04%                              | Adequate     | 0        | 13        |  |
| Calvert         | 25                   | 2,475,898         | 25.0                    | 3            | 73.69%                              | Adequate     | 0        | 5         |  |
| Caroline        | 10                   | 877,773           | 24.5                    | 3            | 70.68%                              | Adequate     | 0        | 3         |  |
| Carroll         | 40                   | 4,272,046         | 31.3                    | 4            | 68.51%                              | Not Adequate | 0        | 9         |  |
| Cecil           | 29                   | 2,267,203         | 30.4                    | 3            | 74.43%                              | Adequate     | 0        | 0         |  |
| Charles         | 39                   | 4,179,228         | 30.5                    | 4            | 75.24%                              | Adequate     | 0        | 2         |  |
| Dorchester      | 14                   | 970,840           | 32.3                    | 3            | 69.74%                              | Adequate     | 0        | 5         |  |
| Frederick       | 68                   | 6,923,758         | 28.0                    | 6            | 78.31%                              | Adequate     | 0        | 1         |  |
| Garrett         | 13                   | 741,671           | 36.0                    | 3            | 65.75%                              | Not Adequate | 0        | 16        |  |
| Harford         | 53                   | 5,991,468         | 32.6                    | 5            | 67.62%                              | Not Adequate | 0        | 22        |  |
| Howard          | 76                   | 8,527,365         | 20.4                    | 7            | 73.08%                              | Adequate     | 0        | 13        |  |
| Kent            | 5                    | 441,409           | 45.7                    | 3            | 72.37%                              | Adequate     | 0        | 6         |  |
| Montgomery      | 212                  | 25,832,149        | 25.6                    | 19           | 70.77%                              | Adequate     | 0        | 25        |  |
| Prince George's | 196                  | 18,922,353        | 39.8                    | 18           | 67.54%                              | Not Adequate | 1        | 64        |  |
| Queen Anne's    | 14                   | 1,302,658         | 22.3                    | 3            | 68.91%                              | Not Adequate | 0        | 5         |  |
| St. Mary's      | 27                   | 2,300,101         | 27.1                    | 3            | 77.15%                              | Adequate     | 0        | 3         |  |
| Somerset        | 10                   | 671,356           | 23.3                    | 3            | 61.87%                              | Not Adequate | 0        | 23        |  |
| Talbot          | 8                    | 700,971           | 19.1                    | 3            | 70.95%                              | Adequate     | 0        | 3         |  |
| Washington      | 46                   | 3,476,621         | 36.8                    | 4            | 74.63%                              | Adequate     | 0        | 2         |  |
| Wicomico        | 24                   | 2,283,618         | 29.7                    | 3            | 79.04%                              | Adequate     | 0        | 0         |  |
| Worcester       | 14                   | 1,310,647         | 28.0                    | 3            | 66.14%                              | Not Adequate | 0        | 14        |  |

# Table 1: Summary of Maintenance-Effectiveness Assessment Results

| SUPERIOR     | 90% - 100% |
|--------------|------------|
| GOOD         | 80% - 89%  |
| ADEQUATE     | 70% - 79%  |
| NOT ADEQUATE | 60% - 69%  |
| POOR         | 0% - 59%   |

Updated 7/22/2024; Anne Arundel updated 9/12/2024



Table 2 summarizes the MEAs' overall facility rating results each fiscal year since the MEA was implemented in fiscal year 2021. More detailed information about the MEA results prior to fiscal year 2024 are available in previous annual reports provided on the <u>IAC's website</u>.

Table 2: Maintenance-Effectiveness Assessment Results by Fiscal Year

| TAI   | TABLE 2: MEA RESULTS FISCAL YEARS 2021-2024 |          |              |       |       |  |  |  |  |  |  |  |
|---|---|----------|--------------|-------|-------|--|--|--|--|--|--|--|
| NUMBER OF MEAS PERFORMED WITH RATINGS AND PERCENTAGES |   |          |              |       |       |  |  |  |  |  |  |  |
| Fiscal Year   | Superior/Good                               | Adequate | Not Adequate | Poor  | Total |  |  |  |  |  |  |  |
| 2021  | 63  | 131      | 72           | 2     | 268   |  |  |  |  |  |  |  |
| 2022  | 22  | 189      | 52           | 2     | 265   |  |  |  |  |  |  |  |
| 2023  | 4   | 106      | 57           | 5     | 172   |  |  |  |  |  |  |  |
| 2024  | 9   | 97       | 37           | 2     | 145   |  |  |  |  |  |  |  |
| Total Ratings   | 98  | 523      | 218          | 11    | 850   |  |  |  |  |  |  |  |
| Total<br>Percentages                                  | 11.53%                                      | 61.53%   | 25.65%       | 1.29% | 100%  |  |  |  |  |  |  |  |



Mechanicsville Elementary, Carroll County

Walkersville Elementary, Frederick County



- Following the 45-day remediation period after an MEA, one major deficiency was still remaining. The deficiency was identified as a life/safety issue in the *Playgrounds, Equipment, & Fields* category.
- Of the minor deficiencies assessed, 37.6% pertained to Building Equipment & Systems; 24.5% pertained to Site; 23.7% pertained to Building Interior; and 14.2% pertained to Building Exterior.
- 43 of 145 or 29.7% of school facilities had one or more minor deficiencies remaining in the *Fire and Safety Systems & Utility Controls* category.

**Table 3: Major and Minor Deficiencies by Category** 

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 19                         |
| Site                            | Grounds  | 0                          | 9                          |
|                                 | Positive Site Drainage Away from Structure(s)                      | 0                          | 2                          |
| Si                              | Playgrounds, Equipment, & Fields                                   | 1                          | 21                         |
|                                 | Relocatables & Additional Structures                               | 0                          | 16                         |
| _                               | Site Subtotals   | 1                          | 67                         |
| <u>ب</u>                        | Exterior Structure & Finishes                                      | 0                          | 3                          |
| Building Exterior               | Roof Drains, Gutters, & Downspouts                                 | 0                          | 6                          |
| Ext                             | Windows, Caulking, & Skylights                                     | 0                          | 9                          |
| ding                            | Entryways & Exterior Doors   | 0                          | 14                         |
| Build                           | Roofs, Flashing, and Gravel Stops                                  | 0                          | 7                          |
|                                 | Building Exterior Subtotals  | 0                          | 39                         |
| <u>ب</u>                        | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 17                         |
| Building Interior               | Floors   | 0                          | 6                          |
| lht                             | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 10                         |
| ding                            | Ceilings   | 0                          | 15                         |
| Buil                            | Interior Lighting  | 0                          | 17                         |
| _                               | Building Interior Subtotals  | 0                          | 65                         |
| t.                              | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 15                         |
| Building Equipment<br>& Systems | Electrical Distribution & Service Equipment                        | 0                          | 15                         |
| uipr<br>ems                     | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 12                         |
| ling Equipn<br>& Systems        | Plumbing Fixtures and Equipment                                    | 0                          | 12                         |
| ding<br>& S                     | Fire and Safety Systems & Utility Controls                         | 0                          | 43                         |
| Build                           | Conveyances  | 0                          | 6                          |
| <u> </u>                        | Building Equipment & Systems Subtotals                             | 0                          | 103                        |
|                                 | Total  | 1                          | 274                        |



The specific ratings of facilities assessed in each school district are shown on the FY 2024 Results: Summary of School Ratings pages in the district-by-district overview section starting on page 25. Of the 145 school facilities rated in FY 2024:


- 0 facilities (0%) were rated Superior
- 9 facilities (6.2%) were rated Good
- 97 facilities (66.9%) were rated Adequate
- 37 facilities (25.5%) were rated Not Adequate
- 2 facilities (1.4%) were rated Poor

The MEA is calibrated to indicate a rating of Adequate when the maintenance effectiveness supports achieving the full expected lifespan of the facility. A rating of Not Adequate or Poor indicates that, if the level of maintenance being provided at these facilities in FY 2024 is continued over a longer period of time, the facility will not achieve the full expected lifespans of the building systems and will begin to incur increased maintenance costs as the systems' conditions decline prematurely.

A rating of Not Adequate or Poor does not necessarily reflect an LEA's level of effort to perform maintenance but could mean that LEA lacks the funding, staffing, and/or resources to effectively maintain their school facilities. The purpose of these ratings is to identify the areas or school facilities that are receiving substandard maintenance so LEAs and their local boards can determine how best to prioritize funding or improve processes.

# Figure 1. Number of Assessments and Average Overall Rating by LEA

As a result of these facility-level scores, sixteen LEAs received overall ratings of Adequate, eleven of which (in blue) are above the Statewide average and five of which (in green) are below. Eight LEAs (in pale yellow) received overall ratings of Not Adequate.










# Fiscal Year 2024: Statewide Summary

# Figure 2: Overall Rating vs. Adjusted Age by Facility


The scatterplot below shows that, in general, the overall rating for a facility decreases as the adjusted age of the square footage increases. However, there is significant variation (as much as 20 to 30 percentage points) within each adjusted age range. As facilities and assets age, problems are more likely to arise. This requires LEAs to invest more time, money and staff resources to continue to keep their buildings running effectively and efficiently.



# **Overall Rating vs. Adjusted Age by Facility**



The following chart shows by building-system category the percentage of assessed school facilities that achieved passing category ratings of Adequate or better and the percentage that achieved failing category ratings of Not Adequate or Poor. Facilities are also counted as failing in a given category when the LEA achieved a rating of Adequate or higher but failed to remediate a minor or major deficiency that had been assessed in that category.



Passing % Failure %

## Figure 3: FY 2024 Passing vs. Failing Rating per Category

As not every facility contains the applicable assets to receive a rating for every building-system category, across the body of 145 school facilities assessed, only 2,913 ratings were assigned to the 21 building-system categories, of which 25.1% were a failing rating. This result shows that, within the facilities assessed during FY 2024, approximately a quarter of all building systems were not being maintained at a level likely to support achieving their full expected lifespans. In addition, there was an average of 1.90 categories with unremediated deficiencies per facility assessed.

### **Category Rating Results**

- Roadways, Walkways, and Parking Lots improved the most since last FY, with the percentage of facilities receiving a passing category rating increasing by 22.1%. Computerized Maint. Mgmt. System (incl. Equip. Data) increased by 19.7%, and HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) increased by 14.4%.
- Playgrounds, Equipment, & Fields had the biggest decrease in passing ratings since last FY, with 20.6% fewer facilities receiving a passing rating. This is also the only category which had a facility that did not remediate a major deficiency within the 45-day remediation period.
- Two facilities received a Poor category rating in *Fire and Safety Systems & Utility Controls*, the most Poor ratings of any category. It also had the most facilities with one or more deficiencies remaining after the 45-day remediation period ended. 9% fewer facilities received passing ratings in this category as compared to last FY. This decrease is likely due to the various complex assets that are encompassed in this category which differ at each facility and have unique PM frequencies or require outsourced resources to perform maintenance. Only two LEAs – Charles County Public Schools and Wicomico County Public Schools – earned a passing rating in this category for all of their assessed facilities.



- The top five categories with the highest percentage of failing category ratings were Preventive Maintenance (PM); Fire and Safety Systems & Utility Controls; Playgrounds, Equipment, & Fields; Computerized Maint. Mgmt. System (incl. Equip. Data); and Roofs, Flashing, and Gravel Stops. Unlike most other categories, documentation is a major factor when rating these categories, which may have contributed to the higher percentage of failing ratings. LEAs tended to have difficulties completing required inspection reports before the previous inspection expired or producing completed reports. These inspection reports include, but are not limited to, roofs, fire alarms, sprinkler systems, conveyances, boilers, water heaters, playgrounds, and bleachers, and are most often completed by qualified contractors. In many instances, even when the inspection reports were completed and provided, it appeared that the LEAs had not created work orders in their CMMS to ensure corrective action to address the issues noted in the reports. This may be due to repairs being completed by the contractor or being recorded on the initial PM work order. However, it is best practice to create a follow-up work order to track corrective actions in a reportable format, especially for contractor work orders to validate labor costs.
- One likely factor contributing to the high failure rate in *Preventive Maintenance (PM)* is a general lack of
  oversight regardless of whether PM activities are performed using in-house staff or a contractor. There
  appears to be a disconnect when operations and maintenance department personnel are managed as two
  distinct units, though their duties often overlap in a joint overall maintenance effort. Some custodial duties
  are PM but most, if not all, of their duties are not tracked via CMMS so there is no documentation to support
  their maintenance efforts.

# LEA and Facility Rating Results

- St. Mary's County Public Schools improved their overall LEA rating by 13.24% since last FY, the largest increase of any LEA. Washington County Public Schools also saw a notable increase in their overall rating, with an increase of 6.6%.
- Cecil County Public Schools and Wicomico County Public Schools were the only two LEAs who did not have any unremediated deficiencies once the remediation period closed. Of the 24 LEAs, 17 averaged two or fewer unremediated deficiencies per assessed facility, 16 of which concluded the FY with an Adequate overall LEA rating. Of the remaining seven LEAs, all with an average of over two unremediated deficiencies per assessed facility, all seven had a Not Adequate overall LEA rating. The LEA with the highest average number of unremediated deficiencies per assessed facility also received the lowest overall LEA rating.
- The average adjusted age of Kent County Public Schools' facilities is the oldest in the state at 45.7 years. Despite this, they achieved an Adequate overall rating, ranking 11th highest out of 24 LEAs.

The three oldest facilities assessed in FY 2024 were Grosvenor Center in Montgomery County at 66.2 years old, Scotts Branch Elementary in Baltimore County at 63.1 years old, and The Mt. Washington School #221 in Baltimore City at 61 years old. All three facilities earned an Adequate overall facility rating.

The three largest facilities assessed in FY 2024 were the only three facilities over 350,000 SF; all three received a Not Adequate overall facility rating. Crossland High in Prince George's County is 335,141 SF and was the largest facility assessed in FY 2024 that achieved a passing overall facility rating. It was the fourth largest facility assessed in FY 2024 and the largest assessed in Prince George's County.

Of the 14 facilities that were over 200,000 SF, seven received Not Adequate overall facility ratings and one received a Poor; none of the 14 facilities received a Good overall facility rating. Of the 98 facilities that were under 100,000 SF, seven facilities received a Good overall facility rating and none received a Poor.

 The two most overutilized facilities assessed in FY 2024 were James McHenry Building #010 in Baltimore City at 204.91% capacity and Oakdale Elementary in Frederick County at 155.07% capacity; both achieved an Adequate overall facility rating.




# **ALLEGANY COUNTY**

Total School Facilities Assessed in FY 2024: 3



# Fiscal Year 2024: Key Facts




- 2.10% since FY 23

# FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High |   |
|--------------|------------|--------|------|---|
| Superior     |            |        |      |   |
| Good         |            |        |      |   |
| Adequate     | 1          |        |      | 1 |
| Not Adequate |            | 1      | 1    | 2 |
| Poor         |            |        |      |   |
| Totals       | 1          | 1      | 1    | 3 |

# Average Square Foot per Student





FY 2024 Results: Summary of School Ratings

|     |                              |             |                   |                 |                | (does not include items not rated) Deficiencie |      |          |              |      | encies |       |
|-----|------------------------------|-------------|-------------------|-----------------|----------------|--|------|----------|--------------|------|--------|-------|
| Scl | nool Name                    | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior                                       | Good | Adequate | Not Adequate | Poor | Major  | Minor |
| 1.  | Bel Air Elementary (01.003)  | Elementary  | 44,789            | 50              | Adequate       | 1  | 2    | 16       | 2            | 0    | 0      | 3     |
| 2.  | Washington Middle (01.034)   | Middle      | 98,499            | 57              | Not Adequate   | 0  | 2    | 14       | 6            | 0    | 0      | 6     |
| 3.  | Mountain Ridge High (01.037) | High        | 165,382           | 17              | Not Adequate   | 0  | 0    | 17       | 6            | 0    | 0      | 4     |
|     |                              |             |                   |                 | Totals         | 1  | 4    | 47       | 14           | 0    | 0      | 13    |
|     |                              | F           | Percentage of     | of Total Rati   | ngs for System | 2%   | 6%   | 71%      | 21%          | 0%   |        |       |

# Rating of Individual Categories

#### FY 2024 Results: Assessment Findings by Category

FY24 Passing vs Failing Rating per Category

# Number of Assessed School Facilities 0 2 Roadways, Parking Lots, & Walkways Grounds 3 Positive Site Drainage Away from Structure(s) Playgrounds, Equipment, & Fields Relocatables & Additional Structures Exterior Structure & Finishes Roof Drains, Gutters, & Downspouts Windows, Caulking, & Skylights Entryways & Exterior Doors Roofs, Flashing, and Gravel Stops Interior Doors, Walls, Partitions, & Finishes Floors Interior Cleanliness & Appearance (incl. of Equip. Rooms) Ceilings Interior Lighting HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) Electrical Distribution & Service Equipment Boilers, Water Heaters, Steam, & Hotwater Distribution Plumbing Fixtures and Equipment Fire and Safety Systems & Utility Controls Conveyances Preventive Maintenance (PM) Computerized Maint. Mgmt. System (incl. Equip. Data)

Passing Rating Failing Rating



3


of debris. Trees appeared to be trimmed back from the rooflines. All three facilities received an Adequate rating for Grounds.



No issues or concerns were observed with the interior lighting at two facilities. All interior lighting fixtures appeared to be operational in instructional and common areas.

# Strengths







No issues or concerns were observed with the roof drains at one facility, and most roof drainage systems appeared clear and free of debris for the remaining two facilities. The required annual roof inspection reports were provided and the inspections were included in the PM schedules.





# **ALLEGANY COUNTY**

FY 2024 Results: Assessment Findings by Category

### Weaknesses

Missing and/or expired backflow preventer inspection tags were observed at two facilities. The backflow preventers were not included in the PM schedules. Two facilities received a Not Adequate rating for Plumbing Fixtures and Equipment.

Most assets were not identified in the PM schedules, including backflow preventers, plumbing fixtures, boilers, and fire and safety systems. No work orders included action taken comments to support the work performed.

Multiple stained and damaged ceiling tiles were observed at two facilities. The ceilings were not included in the PM schedules. One facility received a Not Adequate rating for Ceilings.



mergency ve Wash

The required bleacher and playground inspection reports were not provided for two facilities when applicable. Two facilities received a Not Adequate rating for Playgrounds, Equipment, & Fields.




# FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 0                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 1                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 1                          |
| teri                            | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 1                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 1                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 1                          |
| Iterio                          | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 1                          |
| uildi                           | Ceilings   | 0                          | 1                          |
| B                               | Interior Lighting  | 0                          | 1                          |
| ,t                              | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 1                          |
| s                               | Electrical Distribution & Service Equipment                        | 0                          | 1                          |
| ig Equipr<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 1                          |
| Building Equipment<br>& Systems | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| uildi<br>8                      | Fire and Safety Systems & Utility Controls                         | 0                          | 2                          |
| В                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 13                         |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age

# **Overall Rating vs Adjusted Building Age**









#### FY 2024 Results: Recommendations


- All site-specific PM schedules should have the remainder of assets added and auto-populating PM work orders created to address all maintainable features of equipment and systems at industry-standard frequencies.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.
- Develop a comprehensive asset inventory for each facility, covering all assets, to store and manage asset-specific data. This information should include each asset's name, purchase date, purchase price, expected life span, model number, serial number, asset tag number or unique identifier, type of asset, location, and any other relevant details. Utilize the CMMS to track the maintenance and repair history, as well as the performance metrics, of each asset over time.
- Backflow preventer inspections should be scheduled and completed at the appropriate frequency. Inspections should be tracked and documented using the CMMS, and the inspection documentation should be available on site.
- Regularly scheduled ceiling inspections should be created and tracked using the CMMS to identify any ceiling tiles missing, stained, or damaged. Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies or issues are noted. Stained ceiling tiles should be replaced once the cause is identified and repaired.
- Regularly scheduled playground and bleacher inspections should be created and tracked using the CMMS. Additional training on playground and bleacher maintenance procedures and requirements may be needed to ensure the required inspections, cleaning, and repairs are taking place. Safety issues should be reported and addressed immediately.



# **ANNE ARUNDEL COUNTY**

Total School Facilities Assessed in FY 2024: 11

**Fiscal Year 2024: Key Facts** 




FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High | Career Tech |    |
|--------------|------------|--------|------|-------------|----|
| Superior     |            |        |      |             |    |
| Good         | 1          |        |      |             | 1  |
| Adequate     | 6          | 2      | 1    |             | 9  |
| Not Adequate |            |        |      | 1           | 1  |
| Poor         |            |        |      |             |    |
| Totals       | 7          | 2      | 1    | 1           | 11 |

# **Average Square Foot per Student**

NORTHEAST MIDDLE SCHOO

Northeast Middle






|   |             |                   |                 |                | Rating of Individual Categories<br>(does not include items not rated) |      |          |              |      | Deficiencies |       |  |
|---|-------------|-------------------|-----------------|----------------|---|------|----------|--------------|------|--------------|-------|--|
| School Name   | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior  | Good | Adequate | Not Adequate | Poor | Major        | Minor |  |
| 1. Van Bokkelen Elementary (02.004)                                 | Elementary  | 76,833            | 45              | Adequate       | 2   | 4    | 16       | 0            | 0    | 0            | 2     |  |
| <ol> <li>Center of Applied Technology North<br/>(02.006)</li> </ol> | Career Tech | 155,764           | 49              | Not Adequate   | 1   | 1    | 16       | 3            | 0    | 0            | 4     |  |
| 3. Four Seasons Elementary (02.010)                                 | Elementary  | 83,703            | 27              | Good           | 3   | 8    | 11       | 0            | 0    | 0            | 0     |  |
| 4. Chesapeake High (02.012)   | High        | 322,400           | 40              | Adequate       | 0   | 7    | 16       | 0            | 0    | 0            | 1     |  |
| 5. Northeast Middle (02.044)  | Middle      | 164,393           | 35              | Adequate       | 1   | 6    | 13       | 3            | 0    | 0            | 2     |  |
| 6. Glendale Elementary (02.065)                                     | Elementary  | 75,065            | 23              | Adequate       | 0   | 1    | 20       | 1            | 0    | 0            | 1     |  |
| 7. Park Elementary (02.076)   | Elementary  | 77,436            | 25              | Adequate       | 1   | 7    | 11       | 3            | 0    | 0            | 1     |  |
| 8. Hilltop Elementary (02.088)                                      | Elementary  | 82,903            | 35              | Adequate       | 1   | 2    | 13       | 6            | 0    | 0            | 2     |  |
| 9. Sunset Elementary (02.108)                                       | Elementary  | 78,144            | 28              | Adequate       | 1   | 6    | 15       | 0            | 0    | 0            | 0     |  |
| 10. North Glen Elementary (02.118)                                  | Elementary  | 57,087            | 51              | Adequate       | 1   | 3    | 17       | 1            | 0    | 0            | 0     |  |
| 11. Lindale Middle (02.127)   | Middle      | 191,583           | 28              | Adequate       | 1   | 1    | 18       | 3            | 0    | 0            | 1     |  |
|   |             |                   |                 | Totals         | 12  | 46   | 166      | 20           | 0    | 0            | 14    |  |
|   | Р           | ercentage o       | of Total Rati   | ngs for System | 5%  | 19%  | 68%      | 8%           | 0%   |              |       |  |



# FY 2024 Results: Assessment Findings by Category



FY24 Passing vs Failing Rating per Category Number of Assessed School Facilities

10 12

8





Passing Rating Failing Rating

**Strengths** 



The floors appeared to be well maintained at most facilities. Flooring inspections were included in the PM schedules. Three facilities earned a Superior rating for Floors.

The PM schedules included maintenance activities for most assets. Most facilities completed PM work orders within 30 days and contained supporting action taken comments.



All conveyances had current DLLR certificates. Elevator and lift inspection and maintenance activities were included in the PM schedules for the five applicable facilities. Two facilities earned a Superior rating for Conveyances.

The required playground and bleacher inspection reports were provided for every applicable facility. No concerns were observed with the playgrounds, equipment, or fields at three facilities.





2


P

# **ANNE ARUNDEL COUNTY**

FY 2024 Results: Assessment Findings by Category

## Weaknesses

HVAC equipment was noted as inoperable or improperly operating at several facilities. Dirty coils and/or filters were also observed. Two facilities received a Not Adequate rating for HVAC.



Debris and/or blisters near or around roof drains were observed at several facilities. In a few cases, the roof drainage system appeared damaged or not functioning properly. Three facilities received a Not Adequate rating for Roof Drains, Gutters, & Downspouts.




Multiple facilities had deteriorated or missing sealants and/or vegetative growth between the building foundation and adjacent hard surfaces. Some of the grade appeared to slope towards the main building at five facilities.



# FY 2024 Results: Summary of Deficiencies by Category


|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 1                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 0                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 0                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 1                          |
| kteri                           | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 1                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 0                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 1                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| Iterio                          | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 1                          |
| ildir                           | Ceilings   | 0                          | 0                          |
| B                               | Interior Lighting  | 0                          | 3                          |
| t                               | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 3                          |
| Building Equipment<br>& Systems | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ling Equipn<br>& Systems        | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 1                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| ibliu<br>&                      | Fire and Safety Systems & Utility Controls                         | 0                          | 2                          |
| ā                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 14                         |





## **Overall Rating vs Adjusted Building Age**

**Overall Rating vs. Adjusted Age** 





#### FY 2024 Results: Recommendations

- The environmental service and operations assessments Anne Arundel County Public Schools conducts to perform PM work encompass multiple assets and PM work under one PM work order. PM work orders should generate automatically in the CMMS for each asset tag rather than for a group of asset tags so PM and follow-up corrective work orders can be more easily tracked for individual equipment.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain assets.
- Roadways, parking lots, and walkways should be added to the PM schedule. Consider applying sealants to asphalt surfaces to slow deterioration until such assets can be resurfaced.
- More frequent routine roof drain and gutter inspections are recommended to ensure that all drainage systems are free and clear of obstruction. This is especially crucial at facilities with large trees on the property. These inspections should be scheduled and tracked using the CMMS.




# **BALTIMORE CITY**

Total School Facilities Assessed in FY 2024: 13




# Fiscal Year 2024: Key Facts



## FY 2024 Overall Rating Results by School Type

|              | Elementary | Elementary/<br>Middle | PreK-8 | Middle/High | High |    |
|--------------|------------|-----------------------|--------|-------------|------|----|
| Superior     |            |                       |        |             |      |    |
| Good         |            |                       |        |             |      |    |
| Adequate     | 5          | 2                     | 2      |             | 1    | 10 |
| Not Adequate |            |                       |        | 1           | 2    | 3  |
| Poor         |            |                       |        |             |      |    |
| Totals       | 5          | 2                     | 2      | 1           | 3    | 13 |

## Average Square Foot per Student





FY 2024 Results: Summary of School Ratings

|     |   |                       |                   |                 |                | Rating of Individual Categories<br>(does not include items not rated |      |          |              |      | ) Deficiencies |       |  |
|-----|---|-----------------------|-------------------|-----------------|----------------|--|------|----------|--------------|------|----------------|-------|--|
| Scl | nool Name   | School Type           | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior   | Good | Adequate | Not Adequate | Poor | Major          | Minor |  |
| 1.  | Harford Heights Building #036<br>(30.019)                   | Elementary            | 143,828           | 2               | Adequate       | 0  | 4    | 15       | 3            | 0    | 0              | 0     |  |
| 2.  | Dallas F. Nicholas Elementary # 039<br>(30.020)             | Elementary            | 70,456            | 45              | Adequate       | 0  | 2    | 18       | 2            | 0    | 0              | 0     |  |
| 3.  | Furman L. Templeton Elementary<br># 125 (30.061)            | Elementary            | 81,485            | 49              | Adequate       | 0  | 2    | 11       | 9            | 0    | 0              | 0     |  |
| 4.  | Calvin Rodwell PK-8 # 256 (30.134)                          | Elementary/<br>Middle | 111,929           | 3               | Adequate       | 3  | 0    | 14       | 5            | 0    | 0              | 1     |  |
| 5.  | Paul Laurence Dunbar Middle<br>Building #133 (30.147)       | Middle/High           | 122,417           | 39              | Not Adequate   | 1  | 0    | 13       | 8            | 0    | 0              | 2     |  |
| 6.  | Baltimore School for the Arts # 415<br>(30.178)             | High                  | 149,895           | 34              | Adequate       | 1  | 1    | 11       | 7            | 0    | 0              | 3     |  |
| 7.  | Baltimore Polytechnic Institute<br># 403 (30.185)           | High                  | 391,895           | 55              | Not Adequate   | 1  | 1    | 4        | 16           | 0    | 0              | 2     |  |
| 8.  | James McHenry Building # 010<br>(30.197)                    | PreK-8                | 94,719            | 52              | Adequate       | 0  | 1    | 14       | 8            | 0    | 0              | 1     |  |
| 9.  | Abbottston Building # 050 (30.224)                          | Elementary            | 65,762            | 19              | Adequate       | 1  | 2    | 13       | 6            | 0    | 0              | 0     |  |
| 10. | Mergenthaler Vocational-Technical<br>High CTE #410 (30.226) | High                  | 358,722           | 21              | Not Adequate   | 0  | 0    | 8        | 15           | 0    | 0              | 3     |  |
| 11. | Diggs-Johnson Building # 162<br>(30.249)                    | PreK-8                | 68,242            | 52              | Adequate       | 0  | 1    | 19       | 3            | 0    | 0              | 0     |  |
| 12. | The Mt. Washington School #221<br>(30.268)                  | Elementary/<br>Middle | 50,412            | 61              | Adequate       | 0  | 1    | 14       | 6            | 0    | 0              | 1     |  |
| 13. | Lakewood Early Learning Center<br># 086 (30.269)            | Elementary            | 24,794            | 56              | Adequate       | 2  | 3    | 12       | 4            | 0    | 0              | 0     |  |
|     |   |                       |                   |                 | Totals         | 9  | 18   | 166      | 92           | 0    | 0              | 13    |  |
|     |   | Pe                    | rcentage of       | Total Rati      | ngs for System | 3%   | 6%   | 58%      | 32%          | 0%   |                |       |  |



#### FY 2024 Results: Assessment Findings by Category

FY24 Passing vs Failing Rating per Category

## Number of Assessed School Facilities 0 2 4 6 8 Roadways, Parking Lots, & Walkways Grounds Positive Site Drainage Away from Structure(s) Playgrounds, Equipment, & Fields Relocatables & Additional Structures Exterior Structure & Finishes Roof Drains, Gutters, & Downspouts Windows, Caulking, & Skylights Entryways & Exterior Doors Roofs, Flashing, and Gravel Stops Interior Doors, Walls, Partitions, & Finishes Floors Interior Cleanliness & Appearance (incl. of Equip. Rooms) Ceilings Interior Lighting 11 HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) Electrical Distribution & Service Equipment Boilers, Water Heaters, Steam, & Hotwater Distribution Plumbing Fixtures and Equipment Fire and Safety Systems & Utility Controls Conveyances Preventive Maintenance (PM) Computerized Maint. Mgmt. System (incl. Equip. Data)

Passing Rating Failing Rating



#### **Strengths**



Roof drainage systems were included in the annual roof inspection report. These systems appeared fully functional at seven facilities.

The custodial scope of work lists various floor cleaning activities. Every facility achieved an Adequate rating for Floors.



Monthly pest control was included in the PM schedule for every facility and appeared to be effective in most cases. Seven facilities had no evidence of pests inside their buildings.

The preventive and corrective maintenance efforts for roofing appeared to be effective. All facilities achieved at least an Adequate rating for Roofs, Flashing, and Gravel Stops, with six rating higher.





FY 2024 Results: Assessment Findings by Category

#### Weaknesses

Damaged or deteriorated walkways and/or stairs were observed at 11 facilities; seven were identified with damage severe enough to create potential trip hazards. The walkways were not included in the PM schedules.

Issues with fire alarm actuated doors were identified at six facilities, including missing hardware, improper alignment, detached closers, and doors being chocked open or having kick-down door stoppers installed.

Some assets, such as eyewash stations, water heaters, backflow preventers, and playgrounds, were included in the PM schedule for some facilities but not others.



ò

The fire alarm control panels at five facilities had active trouble and/or supervisory signals. Non-functioning emergency lighting was identified at six facilities.




### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 1                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 0                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| kteri                           | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 1                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 2                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| Iterio                          | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| uildii                          | Ceilings   | 0                          | 1                          |
| B                               | Interior Lighting  | 0                          | 0                          |
| t                               | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| s                               | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ıg Equipr<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 1                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| Building Equipment<br>& Systems | Fire and Safety Systems & Utility Controls                         | 0                          | 6                          |
| ā                               | Conveyances  | 0                          | 1                          |
|                                 | Total  | 0                          | 13                         |




#### FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



# **Overall Rating vs Adjusted Building Age**

**Overall Rating vs. Adjusted Age** 





#### FY 2024 Results: Recommendations

- Employ local alarm sounders on egress doors in less monitored areas or where there is a concern that unauthorized entry may occur. This best practice will provide a level of security and serve to notify staff when an exterior door is opened.
- The grounds and repair blitz assessments Baltimore City Public Schools conducts to perform PM work encompass multiple assets and PM work under one PM work order. PM work orders should generate automatically in the CMMS for each asset tag rather than for a group of asset tags so PM and follow-up corrective work orders can be more easily tracked for individual equipment.
- Regularly scheduled playground and bleacher inspections should be created and tracked using the CMMS. Additional training on playground and bleacher maintenance procedures and requirements may be needed to ensure the required inspections, cleaning, and repairs are taking place. Safety issues should be reported and addressed immediately.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain areas.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.




# **BALTIMORE COUNTY**

Total School Facilities Assessed in FY 2024: 15



## Fiscal Year 2024: Key Facts




+ 2.01% since FY 23

## FY 2024 Overall Rating Results by School Type

|              | Special Ed. | Elementary | Middle | High |    |
|--------------|-------------|------------|--------|------|----|
| Superior     |             |            |        |      |    |
| Good         | 1           | 1          |        |      | 2  |
| Adequate     |             | 11         |        | 2    | 13 |
| Not Adequate |             |            |        |      |    |
| Poor         |             |            |        |      |    |
| Totals       | 1           | 12         |        | 2    | 15 |

## Average Square Foot per Student






FY 2024 Results: Summary of School Ratings


|  |             |                   |                 |                 | Rating of Individual Categories<br>(does not include items not rated) De |      |          |              |      |       | Deficiencies |  |  |
|--|-------------|-------------------|-----------------|-----------------|--|------|----------|--------------|------|-------|--------------|--|--|
| School Name  | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating  | Superior   | Good | Adequate | Not Adequate | Poor | Major | Minor        |  |  |
| 1. Pine Grove Elementary (03.009)                              | Elementary  | 61,900            | 38              | Adequate        | 1  | 4    | 15       | 2            | 0    | 0     | 1            |  |  |
| 2. Woodbridge Elementary (03.010)                              | Elementary  | 53,870            | 50              | Adequate        | 2  | 3    | 13       | 3            | 0    | 0     | 1            |  |  |
| 3. Perry Hall High (03.011)                                    | High        | 272,234           | 48              | Adequate        | 0  | 3    | 16       | 4            | 0    | 0     | 0            |  |  |
| 4. Scotts Branch Elementary (03.025)                           | Elementary  | 56,933            | 63              | Adequate        | 1  | 2    | 16       | 4            | 0    | 0     | 0            |  |  |
| 5. Glyndon Elementary (03.030)                                 | Elementary  | 72,162            | 41              | Adequate        | 2  | 0    | 16       | 3            | 0    | 0     | 1            |  |  |
| 6. Shady Spring Elementary (03.031)                            | Elementary  | 62,620            | 44              | Adequate        | 0  | 4    | 16       | 2            | 0    | 0     | 2            |  |  |
| <ol> <li>Chesapeake Terrace Elementary<br/>(03.035)</li> </ol> | Elementary  | 48,380            | 44              | Adequate        | 1  | 7    | 13       | 1            | 0    | 0     | 0            |  |  |
| <ol> <li>White Oak Special Education<br/>(03.065)</li> </ol>   | Special Ed. | 81,000            | 47              | Good            | 4  | 5    | 11       | 2            | 0    | 0     | 0            |  |  |
| <ol> <li>Edmondson Heights Elementary<br/>(03.101)</li> </ol>  | Elementary  | 69,390            | 44              | Adequate        | 2  | 4    | 15       | 2            | 0    | 0     | 0            |  |  |
| 10. Logan Elementary (03.110)                                  | Elementary  | 63,190            | 39              | Good            | 3  | 4    | 15       | 0            | 0    | 0     | 0            |  |  |
| 11. Woodmoor Elementary (03.111)                               | Elementary  | 73,078            | 41              | Adequate        | 1  | 1    | 17       | 3            | 0    | 0     | 1            |  |  |
| 12. Cromwell Valley Elementary Magnet<br>(03.123)              | Elementary  | 57,344            | 41              | Adequate        | 0  | 2    | 16       | 4            | 0    | 0     | 1            |  |  |
| 13. Owings Mills Elementary (03.124)                           | Elementary  | 74,583            | 46              | Adequate        | 2  | 0    | 16       | 5            | 0    | 0     | 3            |  |  |
| 14. Westchester Elementary (03.130)                            | Elementary  | 80,690            | 23              | Adequate        | 1  | 3    | 16       | 2            | 0    | 0     | 1            |  |  |
| 15. Loch Raven High (03.134)                                   | High        | 190,600           | 50              | Adequate        | 2  | 3    | 17       | 1            | 0    | 0     | 2            |  |  |
|  | -           |                   |                 | Totals          | 22   | 45   | 228      | 38           | 0    | 0     | 13           |  |  |
|  | P           | ercentage o       | of Total Rat    | ings for System | 7%   | 14%  | 68%      | 11%          | 0%   |       |              |  |  |


#### FY 2024 Results: Assessment Findings by Category

FY24 Passing vs Failing Rating per Category



Passing Rating Failing Rating





## **Strengths**



All conveyances appeared operational and had current DLLR certificates displayed. Elevator and chairlift inspections were included in the PM schedules for all applicable facilities.

Most applicable boilers and water heaters appeared to have current DLLR certificates displayed. The boilers, water heaters, and pumps were included in the PM schedules.



No issues or concerns were observed with the interior lighting at seven facilities. Most interior lighting fixtures were functional in instructional and common areas.



No issues or concerns were identified with the fire and safety systems or utility controls at seven facilities. The fire and safety systems were included in the PM schedules and the PM work orders appeared to be completed in a timely manner. Five facilities earned a Superior rating for Fire and Safety Systems & Utility Controls.





## **BALTIMORE COUNTY**

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

The required roof inspection reports were not provided for six facilities. Vegetative growth and/or debris was observed on the roofs at 10 facilities. Ten facilities received a Not Adequate rating for Roofs, Flashing, and Gravel Stops.

Roadway and walkway issues which had the potential to be safety hazards were observed at 10 facilities, including potholes, uneven walkway surfaces, and damaged stairs and railings. Cracked and deteriorating parking lots and/or walkways were noted at most facilities. Roadways, parking lots, and walkways were not included in the PM schedules.



Even though annual interior door inspections were included in the PM schedules and appeared to be completed, most facilities were observed with interior door issues. A few fire alarm actuated doors appeared to have operational issues at five facilities. Some other interior doors, door hardware, and/or door finishes appeared damaged at 11 facilities.



Trees were contacting building surfaces and/or growing over the roofs at 11 facilities. Some of the grounds were observed with notable erosion at three facilities.




### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 3                          |
|                                 | Grounds  | 0                          | 1                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 1                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 0                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| tteri                           | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 0                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| iterio                          | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| ildir                           | Ceilings   | 0                          | 1                          |
| Bl                              | Interior Lighting  | 0                          | 0                          |
| t                               | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 1                          |
| s                               | Electrical Distribution & Service Equipment                        | 0                          | 2                          |
| ling Equipr<br>& Systems        | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| Building Equipment<br>& Systems | Fire and Safety Systems & Utility Controls                         | 0                          | 4                          |
| ā                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 13                         |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



# **Overall Rating vs Adjusted Building Age**

**Overall Rating vs. Adjusted Age** 





#### FY 2024 Results: Recommendations

- Roadways, parking lots, and walkways should be added to the PM schedule. Consider applying sealants to asphalt surfaces to slow deterioration until such assets can be resurfaced.
- The CMMS should be used to document and manage the work of all third parties, including local recreation and parks departments. Activities performed by third parties on LEA equipment and property are the LEA's responsibility to track. The LEA must ensure all accessible areas and equipment are safe for all members of the public.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain assets.
- Exterior and exit doors should be labeled to aid in identification for maintenance and emergency services.




# **CALVERT COUNTY**

Total School Facilities Assessed in FY 2024: 3




## Fiscal Year 2024: Key Facts



#### FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High |   |
|--------------|------------|--------|------|---|
| Superior     |            |        |      |   |
| Good         |            |        |      |   |
| Adequate     | 1          | 2      |      | 3 |
| Not Adequate |            |        |      |   |
| Poor         |            |        |      |   |
| Totals       | 1          | 2      |      | 3 |

## Average Square Foot per Student






FY 2024 Results: Summary of School Ratings

|     |                                |             |                   |                 |                 | Rating of Individual Categories<br>(does not include items not rated) Deficiencies |      |          |              |      | encies |       |
|-----|--------------------------------|-------------|-------------------|-----------------|-----------------|--|------|----------|--------------|------|--------|-------|
| Scl | nool Name                      | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating  | Superior   | Good | Adequate | Not Adequate | Poor | Major  | Minor |
| 1.  | Northern Middle (04.006)       | Middle      | 88,780            | 48              | Adequate        | 0  | 2    | 15       | 5            | 0    | 0      | 1     |
| 2.  | Southern Middle (04.009)       | Middle      | 106,260           | 39              | Adequate        | 1  | 1    | 16       | 4            | 0    | 0      | 4     |
| 3.  | Sunderland Elementary (04.014) | Elementary  | 69,494            | 30              | Adequate        | 2  | 3    | 15       | 2            | 0    | 0      | 0     |
|     |                                | •           |                   |                 | Totals          | 3  | 6    | 46       | 11           | 0    | 0      | 5     |
|     |                                | F           | Percentage c      | of Total Rat    | ings for System | 5%   | 9%   | 70%      | 17%          | 0%   |        |       |



#### FY 2024 Results: Assessment Findings by Category

FY24 Passing vs Failing Rating per Category




# **Strengths**

3



**Multiple PM activities** for various HVAC equipment were identified in the PM schedules. Several best practices were observed, including dating filters and using AEGIS grounding rings.

Evidence of regular maintenance and repairs was observed on the roofs. Documentation supports that roof inspections are completed semi-annually.



The DLLR certificates for all boilers, water heaters, and pressure vessels were current and displayed in proximity to their respective assets. Boilers, water heaters, and pump services were identified in the PM schedules.

All instructional spaces, common areas, and equipment rooms appeared to be well lit. One facility had no interior lighting issues or concerns noted.







## **CALVERT COUNTY**


FY 2024 Results: Assessment Findings by Category

#### Weaknesses

Relocatables and additional structures were not included in the PM schedules for the two applicable facilities. Potential hazards were noted at these structures at both facilities.

> The sealants between the building foundation and the adjacent hard surfaces appeared cracked and/or missing at two facilities. Vegetation was observed growing through the openings at one facility.

Several exterior doors failed to close and latch securely, causing a potential safety hazard. Entryways and exterior doors were not identified in the PM schedules.



Two facilities were observed with unsafe storage practices, such as partially obstructed exit doors and items stored too high.




### FY 2024 Results: Summary of Deficiencies by Category

|                      | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|----------------------|--|----------------------------|----------------------------|
|                      | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                      | Grounds  | 0                          | 0                          |
| Site                 | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                      | Playgrounds, Equipment, & Fields                                   | 0                          | 1                          |
|                      | Relocatables & Additional Structures                               | 0                          | 1                          |
| or                   | Exterior Structure & Finishes                                      | 0                          | 0                          |
| Building Exterior    | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| ig E                 | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| iildir               | Entryways & Exterior Doors   | 0                          | 0                          |
| BL                   | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| or                   | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| iterio               | Floors   | 0                          | 1                          |
| Building Interior    | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| uildii               | Ceilings   | 0                          | 1                          |
| B                    | Interior Lighting  | 0                          | 0                          |
| ц.                   | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| s                    | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ig Equipr<br>Systems | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
|                      | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| uildir<br>&          | Fire and Safety Systems & Utility Controls                         | 0                          | 1                          |
| ā                    | Conveyances  | 0                          | 0                          |
|                      | Total  | 0                          | 5                          |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



# **Overall Rating vs Adjusted Building Age**

**Overall Rating vs. Adjusted Age** 





#### FY 2024 Results: Recommendations

- The CMMS should be used to track custodial responsibilities in order to establish and ensure accountability.
- Training for staff should be enhanced or refreshed with an emphasis on safety requirements, including clearances around equipment and blockage of egress points.
- The CMMS should be used to document and manage the work of all third parties, including local recreation and parks departments. Activities performed by third parties on LEA equipment and property are the LEA's responsibility to track. The LEA must ensure all accessible areas and equipment are safe for all members of the public.
- Expand the asset inventory for each facility to encompass all assets and store and manage asset-specific data. This information should include each asset's name, purchase date, purchase price, expected life span, model number, serial number, asset tag number or unique identifier, type of asset, location, and any other relevant details. Utilize the CMMS to track the maintenance and repair history, as well as the performance metrics, of each asset over time.
- All site-specific PM schedules should have the remainder of assets added and auto-populating PM work orders created to address all maintainable features of equipment and systems at industry-standard frequencies.



# **CAROLINE COUNTY**

Total School Facilities Assessed in FY 2024: 3



Caroline County has 10 active school facilities. No change since FY 2023.

10

0.8 M GSF

**Caroline County** maintains 877,773 GSF throughout its 10 school facilities. It has the 20th greatest amount of GSF of LEAs in MD.

No change since FY 2023.

The average adjusted age of all 10 school facilities is 24.5 years old.

+ 1 year since FY 2023.



GREENSBO

ementa

Greensboro


The current replacement value for Caroline County's GSF, at the IAC's current replacement cost/SF, is greater than \$0.4 B.

70.68% (Adequate) = Average Overall Rating for FY 2024 + 3.00% since FY 23

## FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | Career Tech |   |
|--------------|------------|--------|-------------|---|
| Superior     |            |        |             |   |
| Good         |            |        |             |   |
| Adequate     | 1          | 1      |             | 2 |
| Not Adequate |            |        | 1           | 1 |
| Poor         |            |        |             |   |
| Totals       | 1          | 1      | 1           | 3 |








FY 2024 Results: Summary of School Ratings

|  |              |             |                   |                 |                |          | Rating of Individual Categories<br>(does not include items not rated)_Deficio |          |              |      |       |       |
|--|--------------|-------------|-------------------|-----------------|----------------|----------|---|----------|--------------|------|-------|-------|
| School Name                              |              | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior | Good  | Adequate | Not Adequate | Poor | Major | Minor |
| 1. Greensboro Elementary                 | (05.001)     | Elementary  | 98,791            | 3               | Adequate       | 0        | 0   | 17       | 5            | 0    | 0     | 0     |
| 2. Caroline Career & Technol<br>(05.009) | ology Center | Career Tech | 34,278            | 48              | Not Adequate   | 0        | 0   | 16       | 5            | 0    | 0     | 2     |
| 3. Col. Richardson Middle                | (05.010)     | Middle      | 66,600            | 16              | Adequate       | 0        | 0   | 16       | 5            | 0    | 0     | 1     |
|  |              |             |                   |                 | Totals         | 0        | 0   | 49       | 15           | 0    | 0     | 3     |
|  |              | P           | ercentage o       | of Total Rati   | ngs for System | 0%       | 0%  | 77%      | 23%          | 0%   |       |       |



#### FY 2024 Results: Assessment Findings by Category

FY24 Passing vs Failing Rating per Category





## Strengths



The boilers and water heaters appeared to function as intended at all three facilities. The applicable equipment had current DLLR certificates displayed.

The exterior doors appeared to be well maintained. Most of the exterior doors functioned as intended with hardware intact. All three facilities received an Adequate rating for Entryways & Exterior Doors.



() LINGO

No issues or concerns were identified with the electrical distribution or service equipment at any facility. The electrical panels had detailed breaker schedules and the generators appeared to be operational.

Most of the tile and carpet flooring appeared to be well maintained. No flooring issues or concerns were observed at one facility. Floor care activities were included in the custodial position descriptions.






## **CAROLINE COUNTY**

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

The required bleacher and playground inspection reports were not provided for two facilities when applicable. Playgrounds and bleachers were not included in the PM work order histories. Two facilities received a Not Adequate rating for Playgrounds, Equipment, & Fields.



The required fire alarm inspection reports were not provided for any facility. Potential safety hazards were observed at two facilities. The fire and safety systems were not identified in the PM work order histories.

> No site-specific PM schedules were provided and PM activities did not appear to be tracked using the CMMS. The assets in the PM inspection chart in the CMP did not appear to be tracked using the CMMS.



### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 1                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 1                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| tteri                           | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 0                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| Building Interior               | Floors   | 0                          | 0                          |
| ng Ir                           | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| uildi                           | Ceilings   | 0                          | 0                          |
| B                               | Interior Lighting  | 0                          | 1                          |
| t                               | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| s                               | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ıg Equipn<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| Building Equipment<br>& Systems | Fire and Safety Systems & Utility Controls                         | 0                          | 0                          |
| ā                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 3                          |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age

# RATING • Adequate Not Adequate AVERAGE ADJUSTED AGE > 48 35 25 $\bigcirc$ $\bigcirc$ 15 0 < 3

**Overall Rating vs Adjusted Building Age** 

#### **Overall Rating vs. Adjusted Age**





#### FY 2024 Results: Recommendations


- All assets should have auto-populating PM work orders created in the CMMS. These work orders should be scheduled to ensure the activities occur at industry-standard frequencies and within a reasonable timeframe of the expected completion.
- Regularly scheduled playground and bleacher inspections should be created and tracked using the CMMS. Additional training on playground and bleacher maintenance procedures and requirements may be needed to ensure the required inspections, cleaning, and repairs are taking place. Safety issues should be reported and addressed immediately.
- All fire and safety systems should have PM activities scheduled at the appropriate frequencies and tracked using the CMMS. Depending on what is installed at each facility, the PM schedule may include PM activities for fire extinguishers, battery-operated emergency lights and exit features, fire doors, kitchen hood suppression, smoke evacuation dampers, and stairwell pressurization fans. A facility asset list or marked floor plan will help ensure that all fire extinguishers, emergency lights, and other assets are inspected and serviced appropriately at each facility.
- A field should be created in the CMMS to track the days each work order has aged to help identify causes of possible bottlenecks and streamline workflow processes. Fields should also be set up to track labor hours and costs to assist in establishing predictable cost trends and support more efficient resource management.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.



# **CARROLL COUNTY**

Total School Facilities Assessed in FY 2024: 4





68.51% (Not Adequate) = Average Overall Rating for FY 2024 + 1.38% since FY 23

## FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High |   |
|--------------|------------|--------|------|---|
| Superior     |            |        |      |   |
| Good         |            |        |      |   |
| Adequate     | 1          | 1      |      | 2 |
| Not Adequate | 1          |        | 1    | 2 |
| Poor         |            |        |      |   |
| Totals       | 2          | 1      | 1    | 4 |


## Average Square Foot per Student

NORTH CARROLL

SCHOOL

MIDDLE

arroll Middle






FY 2024 Results: Summary of School Ratings

|    |                                    |             |                   |                 |                | Rating of Individual Categories<br>(does not include items not rated) |      |          |              | Deficiencies |       |       |
|----|------------------------------------|-------------|-------------------|-----------------|----------------|---|------|----------|--------------|--------------|-------|-------|
| Sc | nool Name                          | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior  | Good | Adequate | Not Adequate | Poor         | Major | Minor |
| 1. | Mechanicsville Elementary (06.007) | Elementary  | 74,526            | 28              | Adequate       | 0   | 0    | 17       | 5            | 0            | 0     | 1     |
| 2. | Eldersburg Elementary (06.020)     | Elementary  | 67,934            | 35              | Not Adequate   | 0   | 0    | 15       | 7            | 0            | 0     | 4     |
| 3. | Francis Scott Key High (06.024)    | High        | 184,500           | 24              | Not Adequate   | 0   | 0    | 17       | 6            | 0            | 0     | 3     |
| 4. | N. Carroll Middle (06.028)         | Middle      | 104,598           | 18              | Adequate       | 0   | 1    | 14       | 7            | 0            | 0     | 1     |
|    |                                    |             |                   |                 | Totals         | 0   | 1    | 63       | 25           | 0            | 0     | 9     |
|    |                                    | F           | Percentage of     | of Total Rati   | ngs for System | 0%  | 1%   | 71%      | 28%          | 0%           |       |       |

# Interspency Commission on School Construction

#### FY 2024 Results: Assessment Findings by Category

FY24 Passing vs Failing Rating per Category



Passing Rating Failing Rating

3

4

# **Strengths**



The DLLR-regulated assets operated as designed. All documentation indicated the required inspections were current and the equipment compliant.



Floor care activities

were detailed in the custodial scope of

work. Two facilities were observed with

no issues or concerns

with their floors.

The building supervisor's PM chart indicated the exteriors of the buildings were checked for problems weekly. Evidence of corrective maintenance was observed on the exterior structures and finishes at some facilities.

Roof inspections are completed annually, and the most recent reports were provided for all four facilities.





## **CARROLL COUNTY**

FY 2024 Results: Assessment Findings by Category


#### Weaknesses

Backflow preventer testing and maintenance were inconsistent. Inspection reports for two facilities identified failed tests but no follow-up corrective work orders were created in the CMMS. The

remaining two facilities were noted with missing and/or expired backflow inspection tags.

Some building assets were not identified in the PM schedules. such as exit doors, fire alarm actuated doors, backflow preventers, HVAC equipment, and the sprinkler system. Less than 5% of completed PM work orders included action taken comments to support the work performed.

Even though it appeared each facility had received their required fire alarm inspection within the past year, no fire alarm inspection reports were provided for any facility. The sprinkler system inspection reports were provided; however, one facility's report was out of date and did not match the current inspection tag on the equipment.



FIRE ALARM

John Ridinger 12/7/102 Tony Duft 12/2/102




STATUS PROSENS

### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
| Site                            | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
|                                 | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 1                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 1                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| cterio                          | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildin                           | Entryways & Exterior Doors   | 0                          | 1                          |
| Bu                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| ŗ                               | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| iterio                          | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| uildii                          | Ceilings   | 0                          | 1                          |
| B                               | Interior Lighting  | 0                          | 1                          |
| Ĭ                               | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 2                          |
| s                               | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ig Equipn<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| Building Equipment<br>& Systems | Plumbing Fixtures and Equipment                                    | 0                          | 1                          |
|                                 | Fire and Safety Systems & Utility Controls                         | 0                          | 1                          |
| 8                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 9                          |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



# **Overall Rating vs Adjusted Building Age**

## **Overall Rating vs. Adjusted Age**





#### FY 2024 Results: Recommendations

- Develop a comprehensive asset inventory for each facility, covering all assets, to store and manage asset-specific data. This information should include each asset's name, purchase date, purchase price, expected life span, model number, serial number, asset tag number or unique identifier, type of asset, location, and any other relevant details. Utilize the CMMS to track the maintenance and repair history, as well as the performance metrics, of each asset over time.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain areas.
- All fire and safety systems should have PM activities scheduled at the appropriate frequencies and tracked using the CMMS. Depending on what is installed at each facility, the PM schedule may include PM activities for fire extinguishers, battery-operated emergency lights and exit features, fire doors, kitchen hood suppression, smoke evacuation dampers, and stairwell pressurization fans.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.




# **CECIL COUNTY**

Total School Facilities Assessed in FY 2024: 3



# Fiscal Year 2024: Key Facts




+ 0.52% since FY 23

#### FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High |   |
|--------------|------------|--------|------|---|
| Superior     |            |        |      |   |
| Good         |            |        |      |   |
| Adequate     | 2          |        | 1    | 3 |
| Not Adequate |            |        |      |   |
| Poor         |            |        |      |   |
| Totals       | 2          |        | 1    | 3 |

## Average Square Foot per Student





#### Rating of Individual Categories (does not include items not rated) Deficiencies

| Sc | nool Name                              | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior | Good | Adequate | Not Adequate | Poor | Major | Minor |
|----|--|-------------|-------------------|-----------------|----------------|----------|------|----------|--------------|------|-------|-------|
| 1. | Perryville Elementary (07.020)         | Elementary  | 58,944            | 16              | Adequate       | 0        | 0    | 15       | 6            | 0    | 0     | 0     |
| 2. | Cecil Manor Elementary (07.030)        | Elementary  | 49,586            | 27              | Adequate       | 2        | 6    | 12       | 2            | 0    | 0     | 0     |
| 3. | North East High (07.040)               | High        | 123,890           | 53              | Adequate       | 1        | 4    | 14       | 4            | 0    | 0     | 0     |
|    | Totals                                 |             |                   |                 |                |          | 10   | 41       | 12           | 0    | 0     | 0     |
|    | Percentage of Total Ratings for System |             |                   |                 |                |          | 15%  | 62%      | 18%          | 0%   |       |       |



#### FY 2024 Results: Assessment Findings by Category

FY24 Passing vs Failing Rating per Category

## Number of Assessed School Facilities 0 2 Roadways, Parking Lots, & Walkways Grounds 3 Positive Site Drainage Away from Structure(s) Playgrounds, Equipment, & Fields Relocatables & Additional Structures Exterior Structure & Finishes Roof Drains, Gutters, & Downspouts Windows, Caulking, & Skylights Entryways & Exterior Doors Roofs, Flashing, and Gravel Stops Interior Doors, Walls, Partitions, & Finishes Floors Interior Cleanliness & Appearance (incl. of Equip. Rooms) Ceilings Interior Lighting 3 HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) Electrical Distribution & Service Equipment Boilers, Water Heaters, Steam, & Hotwater Distribution Plumbing Fixtures and Equipment Fire and Safety Systems & Utility Controls Conveyances Preventive Maintenance (PM) Computerized Maint. Mgmt. System (incl. Equip. Data) Passing Rating Failing Rating

Most of the HVAC

equipment coils were found to be clean and installation dates were written on filters. Filter inspections were included in the PM schedules.

## all appeared to be operational and the backflow preventers had current inspection tags. **Plumbing fixtures** were included in the PM schedules.

The toilets and sinks




The two facilities with conveyances had current DLLR certificates on display. Yellow marking tape was used to keep proper clearances from the chairlift at one facility. Monthly chairlift and elevator inspections were identified in the PM schedules.



## **Strengths**







3

were found to be fully functional with all hardware intact. The exterior finishes, frames, and caulk appeared to be well maintained. Two facilities received a Superior rating for Entryways & Exterior Doors.



FY 2024 Results: Assessment Findings by Category

#### Weaknesses

Blisters were observed on the roofs at two facilities and ponding water at all three facilities. One facility did not provide the required annual roof inspection report.

> Evidence of pests was observed in food storage and preparation areas at one facility. Even though monthly pest management inspections were identified in the PM schedules at all three facilities, the PM work orders only populated semi-annually.

Some assets were missing from the PM schedules, including backflow preventers, water heaters, boilers, fire extinguishers, and the sprinkler system.



Potential safety hazards were identified in the play areas at two facilities. Vegetation was observed growing in play areas at two facilities.




### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 0                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 0                          |
| r.                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| cterio                          | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildin                           | Entryways & Exterior Doors   | 0                          | 0                          |
| Bu                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| r                               | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| terio                           | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| uildir                          | Ceilings   | 0                          | 0                          |
| Bl                              | Interior Lighting  | 0                          | 0                          |
| it 📕                            | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| mer<br>s                        | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ng Equipm<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| Building Equipment<br>& Systems | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| uildir<br>&                     | Fire and Safety Systems & Utility Controls                         | 0                          | 0                          |
| B                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 0                          |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



# **Overall Rating vs Adjusted Building Age**

#### **Overall Rating vs. Adjusted Age**





Page 79 of 192 IAC FY 2024 Annual Maintenance Report

#### FY 2024 Results: Recommendations

- All fire and safety systems should have PM activities scheduled at the appropriate frequencies and tracked using the CMMS. Depending on what is installed at each facility, the PM schedule may include PM activities for fire extinguishers, battery-operated emergency lights and exit features, fire doors, kitchen hood suppression, smoke evacuation dampers, and stairwell pressurization fans.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain areas.
- Expand the asset inventory for each facility to encompass all assets and store and manage asset-specific data. This information should include each asset's name, purchase date, purchase price, expected life span, model number, serial number, asset tag number or unique identifier, type of asset, location, and any other relevant details. Utilize the CMMS to track the maintenance and repair history, as well as the performance metrics, of each asset over time.
- All site-specific PM schedules should have the remainder of assets added and auto-populating PM work orders created to address all maintainable features of equipment and systems at industry-standard frequencies.




# **CHARLES COUNTY**

Total School Facilities Assessed in FY 2024: 4



# Fiscal Year 2024: Key Facts




+ 3.89% since FY 23

## FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High |   |
|--------------|------------|--------|------|---|
| Superior     |            |        |      |   |
| Good         |            |        |      |   |
| Adequate     | 2          | 1      | 1    | 4 |
| Not Adequate |            |        |      |   |
| Poor         |            |        |      |   |
| Totals       | 2          | 1      | 1    | 4 |

## Average Square Foot per Student





FY 2024 Results: Summary of School Ratings

Rating of Individual Categories (does not include items not rated) Deficiencies

| Scł | ool Name                             | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior | Good | Adequate | Not Adequate | Poor | Major | Minor |
|-----|--------------------------------------|-------------|-------------------|-----------------|----------------|----------|------|----------|--------------|------|-------|-------|
| 1.  | Gen. Smallwood Middle (08.005)       | Middle      | 91,173            | 44              | Adequate       | 1        | 2    | 16       | 4            | 0    | 0     | 1     |
| 2.  | Indian Head Elementary (08.008)      | Elementary  | 60,529            | 44              | Adequate       | 0        | 3    | 17       | 2            | 0    | 0     | 0     |
| 3.  | La Plata High (08.013)               | High        | 174,318           | 44              | Adequate       | 0        | 4    | 17       | 2            | 0    | 0     | 1     |
| 4.  | C. Paul Barnhart Elementary (08.034) | Elementary  | 71,758            | 28              | Adequate       | 1        | 2    | 16       | 4            | 0    | 0     | 0     |
|     |                                      |             |                   |                 | Totals         | 2        | 11   | 66       | 12           | 0    | 0     | 2     |
|     |                                      | Pe          | ercentage o       | f Total Rati    | ngs for System | 2%       | 12%  | 73%      | 13%          | 0%   |       |       |



#### FY 2024 Results: Assessment Findings by Category

FY24 Passing vs Failing Rating per Category

## Number of Assessed School Facilities 0 2 3 1 Roadways, Parking Lots, & Walkways Grounds Positive Site Drainage Away from Structure(s) Playgrounds, Equipment, & Fields Relocatables & Additional Structures Exterior Structure & Finishes Roof Drains, Gutters, & Downspouts Windows, Caulking, & Skylights Entryways & Exterior Doors Roofs, Flashing, and Gravel Stops Interior Doors, Walls, Partitions, & Finishes Floors Interior Cleanliness & Appearance (incl. of Equip. Rooms) Ceilings Interior Lighting HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) Electrical Distribution & Service Equipment Boilers, Water Heaters, Steam, & Hotwater Distribution Plumbing Fixtures and Equipment 3 Fire and Safety Systems & Utility Controls Conveyances Preventive Maintenance (PM) Computerized Maint. Mgmt. System (incl. Equip. Data)

Passing Rating Failing Rating



4

DLLR certificate on display. Monthly and annual elevator inspections were identified in the PM schedules at all three applicable facilities. One facility earned a Superior rating for Conveyances.



The boilers and water heaters were functional with no visible issues. DLLR certificates were current and on display for the existing boilers and water heaters, including units being replaced. Boilers and water heaters were identified in the PM schedules.

No issues or concerns were noted with the electrical distribution or service equipment at two facilities. Three facilities were observed using protective cord covers to reduce trip hazards in walkways.



### **Strengths**





# **CHARLES COUNTY**

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

Deteriorated mortar joints and/or expansion joint sealants were observed at every facility. Staining and/ or efflorescence were observed on the exteriors of three buildings. PM activities for the exterior

structures and finishes, such as power washing and mortar inspections, were not identified in the PM schedules. The ANSUL systems at three facilities appeared to be abandoned in place with non-compliance tags attached to each. The fire extinguishers, emergency lights, fire alarm system, sprinkler system, and ANSUL system were not included in the PM schedules.

Improper storage practices and/or clutter was noted at three facilities, in some instances obstructing equipment or egress. Restrooms at two facilities were found to have sticky floors. Cleaning activities identified in the building service tasks lists were not included in the PM schedules.



Potentially hazardous issues with playground impact surfaces were identified at two facilities. The required bleacher inspection reports were not provided for the two applicable facilities.




### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 0                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 1                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| kteri                           | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 0                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| iteri                           | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| uildi                           | Ceilings   | 0                          | 0                          |
| В                               | Interior Lighting  | 0                          | 0                          |
| Jt                              | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| Building Equipment<br>& Systems | Electrical Distribution & Service Equipment                        | 0                          | 1                          |
| ig Equipr<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| ling E<br>& Sys                 | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| uildi<br>8                      | Fire and Safety Systems & Utility Controls                         | 0                          | 0                          |
| 8                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 2                          |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



# **Overall Rating vs Adjusted Building Age**

## **Overall Rating vs. Adjusted Age**





#### FY 2024 Results: Recommendations

- All site-specific PM schedules should have the remainder of assets added and auto-populating PM work orders created to address all maintainable features of equipment and systems at industry-standard frequencies.
- Abandoned equipment should be permanently disconnected from the power source and the supply terminated. Best practice is to remove abandoned equipment.
- Training for staff should be enhanced or refreshed with an emphasis on safety requirements, including clearances around equipment and blockage of egress points.
- The CMMS should be used to track custodial responsibilities in order to establish and ensure accountability.
- The PM activities identified in the monthly facility inspection form should be incorporated into the CMMS. Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies or issues are noted and identified as inspection deficiencies. This will help identify trends and common issues in order to better proactively maintain areas.
- Create auto-populating PM work orders in the CMMS for all required tests and inspections of fire and life safety systems, DLLR-regulated assets, roofs, bleachers, and grandstands. These should include the asset data, due date or expiration of the current certificate, and the inspecting party. Work orders should populate sufficiently in advance for all scheduling to occur.




# **DORCHESTER COUNTY**

Total School Facilities Assessed in FY 2024: 3



# Fiscal Year 2024: Key Facts




- 2.16% since FY 23

## FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High |   |
|--------------|------------|--------|------|---|
| Superior     |            |        |      |   |
| Good         |            |        |      |   |
| Adequate     | 2          |        |      | 2 |
| Not Adequate |            | 1      |      | 1 |
| Poor         |            |        |      |   |
| Totals       | 2          | 1      |      | 3 |


## Average Square Foot per Student





FY 2024 Results: Summary of School Ratings


|    |  |             |                   |                 |                |          | does not include items not rated) Deficiencies |          |              |      |       |       |  |
|----|--|-------------|-------------------|-----------------|----------------|----------|--|----------|--------------|------|-------|-------|--|
| Sc | hool Name                              | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior | Good   | Adequate | Not Adequate | Poor | Major | Minor |  |
| 1. | Sandy Hill Elementary (09.001)         | Elementary  | 64,000            | 50              | Adequate       | 0        | 1  | 16       | 4            | 0    | 0     | 1     |  |
| 2. | Warwick Elementary (09.011)            | Elementary  | 40,400            | 47              | Adequate       | 0        | 0  | 15       | 7            | 0    | 0     | 0     |  |
| 3. | Mace's Lane Middle (09.015)            | Middle      | 91,650            | 20              | Not Adequate   | 0        | 1  | 18       | 4            | 0    | 0     | 4     |  |
|    | Totals                                 |             |                   |                 |                |          | 2  | 49       | 15           | 0    | 0     | 5     |  |
|    | Percentage of Total Ratings for System |             |                   |                 |                |          | 3%   | 74%      | 23%          | 0%   |       |       |  |



|                          | Δ            | C          |
|--------------------------|--------------|------------|
| Interagency Commission o | n School Cor | astruction |

#### FY 2024 Results: Assessment Findings by Category

FY24 Passing vs Failing Rating per Category





## Strengths



Most HVAC filters appeared to be clean and dated when installed. The belts and coils also appeared well maintained. Multiple HVAC assets were included in the PM schedules.

No issues or concerns were observed with the interior lighting at one facility. Most interior lighting fixtures were functional in instructional and common areas. Lighting was included in the PM schedules.



All applicable boilers and water heaters appeared to have current DLLR certificates displayed. The associated pumps and piping appeared well maintained. All facilities earned a passing rating for Boilers, Water Heaters, Steam, & Hot-water Distribution.

The electrical panels appeared to have detailed breaker schedules. Most electrical distribution and service equipment, including generators, appeared well maintained.





# **DORCHESTER COUNTY**

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

Several assets were not identified in the PM schedules, including playgrounds and fire and safety systems. Many assets that were included in the PM schedules did not appear to have completed PM work orders in the

past year. Many of the completed PM work orders lacked descriptive comments supporting the work performed.



A few loose toilets were observed in student restrooms at all three facilities. Some restroom sinks were noted with missing, leaking, and/or inoperable faucet handles at two facilities. Monthly plumbing fixture inspections were included in the PM schedules, but no completed PM work orders were identified in the CMMS in the past year for two facilities.

Damaged walkway surfaces which had the potential to be trip hazards were noted at two facilities. Vegetation was also observed growing from cracks in the walkways at both facilities. Roadways, parking lots, and walkways were not included in the PM schedules.






The required annual roof inspections appeared to be taking place, but no completed PM work orders were identified in the CMMS in the past year. Blistering was observed on the roofs at two facilities.



### FY 2024 Results: Summary of Deficiencies by Category


|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 0                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 0                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| teri                            | Roof Drains, Gutters, & Downspouts                                 | 0                          | 1                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 1                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 1                          |
| r                               | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| Iterio                          | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 1                          |
| uildin                          | Ceilings   | 0                          | 0                          |
| B                               | Interior Lighting  | 0                          | 0                          |
| Ħ                               | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| s                               | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ling Equipn<br>& Systems        | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| Building Equipment<br>& Systems | Fire and Safety Systems & Utility Controls                         | 0                          | 1                          |
| В                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 5                          |





# **Overall Rating vs Adjusted Building Age**

**Overall Rating vs. Adjusted Age** 





#### FY 2024 Results: Recommendations

- Develop a comprehensive asset inventory for each facility, covering all assets, to store and manage asset-specific data. This information should include each asset's name, purchase date, purchase price, expected life span, model number, serial number, asset tag number or unique identifier, type of asset, location, and any other relevant details. Utilize the CMMS to track the maintenance and repair history, as well as the performance metrics, of each asset over time.
- All site-specific PM schedules should have the remainder of assets added and auto-populating PM work orders created to address all maintainable features of equipment and systems at industry-standard frequencies.
- Roadways, parking lots, and walkways should be added to the PM schedule. Consider applying sealants to asphalt surfaces to slow deterioration until such assets can be resurfaced.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain assets.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.




# **FREDERICK COUNTY**

Total School Facilities Assessed in FY 2024: 6




# Fiscal Year 2024: Key Facts



## FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High |   |
|--------------|------------|--------|------|---|
| Superior     |            |        |      |   |
| Good         | 1          | 1      |      | 2 |
| Adequate     | 2          | 1      | 1    | 4 |
| Not Adequate |            |        |      |   |
| Poor         |            |        |      |   |
| Totals       | 3          | 2      | 1    | 6 |

## Average Square Foot per Student





FY 2024 Results: Summary of School Ratings

|    |  |             |                   |                 |                |          | Rating of Individual Categories<br>does not include items not rated) Deficiencies |          |              |      |       |       |
|----|--|-------------|-------------------|-----------------|----------------|----------|---|----------|--------------|------|-------|-------|
| Sc | nool Name                              | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior | Good  | Adequate | Not Adequate | Poor | Major | Minor |
| 1. | Walkersville Elementary (10.002)       | Elementary  | 89,514            | 30              | Good           | 5        | 5   | 12       | 0            | 0    | 0     | 0     |
| 2. | Middletown High (10.005)               | High        | 189,641           | 44              | Adequate       | 1        | 4   | 18       | 0            | 0    | 0     | 1     |
| 3. | Kemptown Elementary (10.032)           | Elementary  | 53,800            | 43              | Adequate       | 1        | 2   | 16       | 2            | 0    | 0     | 0     |
| 4. | W. Frederick Middle (10.037)           | Middle      | 166,439           | 14              | Good           | 2        | 6   | 14       | 0            | 0    | 0     | 0     |
| 5. | Brunswick Middle (10.055)              | Middle      | 119,539           | 28              | Adequate       | 1        | 1   | 18       | 1            | 0    | 0     | 0     |
| 6. | Oakdale Elementary (10.062)            | Elementary  | 89,566            | 21              | Adequate       | 2        | 3   | 18       | 0            | 0    | 0     | 0     |
|    |  |             |                   |                 | Totals         | 12       | 21  | 96       | 3            | 0    | 0     | 1     |
|    | Percentage of Total Ratings for System |             |                   |                 |                |          | 16%   | 73%      | 2%           | 0%   |       |       |




#### FY 2024 Results: Assessment Findings by Category



5

6





Most of the exterior doors functioned as intended with hardware intact. Many of the exterior doors were labeled for maintenance and emergency services.

#### **Strengths**



The asset list for each facility included many building assets, such as backflow preventers, fire and sprinkler systems. generators, and emergency lighting. The CMMS was utilized to track the labor hours, cost, and days aged of each work order.

The conveyances appeared well maintained. The elevators and lifts had current DLLR certificates displayed. included in the PM schedules for the four applicable facilities. a Superior rating for



No issues or concerns were identified with the electrical distribution or service equipment at four facilities. The electrical panels appeared to have detailed breaker schedules. Multiple PM activities for electrical equipment were included in the PM schedules.







# **FREDERICK COUNTY**

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

Cracked and deteriorating window caulk was identified at five facilities. A few facilities appeared to have some windowpanes with condensation between the panes or hazy windowpanes. Windows, caulking,

and skylights were not included in the PM schedules.

Cracks were observed on the roadways and/or parking lots at every facility. Cracked and/or deteriorated walkway surfaces were noted at four facilities. Roadways, parking lots, and walkways were not included in the PM schedules.

Unsafe storage practices were noted at two facilities. Evidence of pests was observed at two other facilities. Custodial and pest management activities were not included in the PM schedules.





Stained ceiling tiles were observed at each facility. Damaged and/or missing ceiling tiles were also noted at some facilities. The ceilings were not included in the PM schedules.



### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 0                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 0                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| cterio                          | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 0                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| Iterio                          | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| ildiu                           | Ceilings   | 0                          | 0                          |
| Bı                              | Interior Lighting  | 0                          | 0                          |
| ιt                              | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| s                               | Electrical Distribution & Service Equipment                        | 0                          | 1                          |
| ng Equipm<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| Building Equipment<br>& Systems | Fire and Safety Systems & Utility Controls                         | 0                          | 0                          |
| ā                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 1                          |




#### FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



# **Overall Rating vs Adjusted Building Age**

#### **Overall Rating vs. Adjusted Age**





#### FY 2024 Results: Recommendations

- The CMMS should be used to track custodial responsibilities in order to establish and ensure accountability.
- Roadways, parking lots, and walkways should be added to the PM schedule. Consider applying sealants to asphalt surfaces to slow deterioration until such assets can be resurfaced.
- Regularly scheduled ceiling inspections should be created and tracked using the CMMS to identify any ceiling tiles missing, stained, or damaged. Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies or issues are noted. Stained ceiling tiles should be replaced once the cause is identified and repaired.
- More frequent routine roof drain and gutter inspections are recommended to ensure that all
  drainage systems are free and clear of obstruction. This is especially crucial at facilities with
  large trees on the property. These inspections should be scheduled and tracked using the CMMS.
- Training for staff should be enhanced or refreshed with an emphasis on safety requirements, including clearances around equipment and blockage of egress points.




# **GARRETT COUNTY**

Total School Facilities Assessed in FY 2024: 3



# Fiscal Year 2024: Key Facts




65.75% (Not Adequate) = Average Overall Rating for FY 2024 - 4.65% since FY 23

## FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High |   |
|--------------|------------|--------|------|---|
| Superior     |            |        |      |   |
| Good         |            |        |      |   |
| Adequate     |            |        |      |   |
| Not Adequate | 2          |        | 1    | 3 |
| Poor         |            |        |      |   |
| Totals       | 2          |        | 1    | 3 |

## Average Square Foot per Student






FY 2024 Results: Summary of School Ratings

|    |                                  |             |                   |                 |                | Rating of Individual Categories (does not include items not rated) D |      |          |              |      | Deficiencies |       |
|----|----------------------------------|-------------|-------------------|-----------------|----------------|--|------|----------|--------------|------|--------------|-------|
| Sc | hool Name                        | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior   | Good | Adequate | Not Adequate | Poor | Major        | Minor |
| 1. | Accident Elementary (11.013)     | Elementary  | 34,815            | 40              | Not Adequate   | 2  | 0    | 11       | 8            | 0    | 0            | 4     |
| 2. | Northern High (11.014)           | High        | 121,803           | 35              | Not Adequate   | 0  | 1    | 14       | 8            | 0    | 0            | 8     |
| 3. | Yough Glades Elementary (11.015) | Elementary  | 36,750            | 25              | Not Adequate   | 0  | 1    | 14       | 6            | 0    | 0            | 4     |
|    |                                  |             |                   |                 | Totals         | 2  | 2    | 39       | 22           | 0    | 0            | 16    |
|    |                                  | P           | ercentage o       | f Total Rati    | ngs for System | 3%   | 3%   | 60%      | 34%          | 0%   |              |       |




#### FY 2024 Results: Assessment Findings by Category





3

#### **Strengths**





The electrical panels at all three facilities were noted as having detailed breaker schedules. Annual infrared testing of electrical panels was identified in the PM Maintenance Log. One facility earned a Superior rating for **Electrical Distribution & Service** Equipment.

No operational issues were observed with the interior lighting in the classrooms, restrooms, or common areas of the buildings.





# **GARRETT COUNTY**

#### FY 2024 Results: Assessment Findings by Category

#### Weaknesses

R

.


PRIOR TO TESTING CALL 855-263-0089 ACCOUNT#70-1012 .

Some assets were not identified in the PM Maintenance Log, such as fire and life safety systems, backflow preventers, and emergency lighting. All open PM work orders in the CMMS were over 30 days old and no

action taken comments were entered into the Resolution field for any open or closed PM work orders.

One facility's playground inspection report was missing the inspection date. Another facility's playground inspection report identified missing and broken equipment with no follow-up corrective work orders input into the CMMS; the issues noted in the report still existed and were observed during the MEA 57 days later. The third facility did not provide the required bleacher inspection

**Deficiencies** were identified in the fire and safety inspection reports with no follow-up corrective work orders input into the CMMS. Monthly fire extinguisher inspection tags were not consistently filled out at two facilities. Fire and safety systems were not identified in the PM Maintenance Log.



Dirty sinks and HVAC grilles were identified in two facilities. Pest activity was observed in two buildings, one of which was in a food storage area. Custodial activities and pest inspections were not identified in the PM Maintenance Log.




### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 1                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 1                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 1                          |
| lor                             | Relocatables & Additional Structures                               | 0                          | 1                          |
|                                 | Exterior Structure & Finishes                                      | 0                          | 0                          |
| xteri                           | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 1                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 1                          |
| Bl                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 1                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 1                          |
| Iterio                          | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| ildir                           | Ceilings   | 0                          | 0                          |
| Bı                              | Interior Lighting  | 0                          | 1                          |
| r                               | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| s                               | Electrical Distribution & Service Equipment                        | 0                          | 1                          |
| ng Equipr<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 1                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 2                          |
| Building Equipment<br>& Systems | Fire and Safety Systems & Utility Controls                         | 0                          | 3                          |
| ā                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 16                         |




#### FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



# **Overall Rating vs Adjusted Building Age**

#### **Overall Rating vs. Adjusted Age**





#### FY 2024 Results: Recommendations

- All fire and safety systems should have PM activities scheduled at the appropriate frequencies and tracked using the CMMS. Depending on what is installed at each facility, the PM schedule may include PM activities for fire extinguishers, battery-operated emergency lights and exit features, fire doors, kitchen hood suppression, smoke evacuation dampers, and stairwell pressurization fans. A facility asset list or marked floor plan will help ensure that all fire extinguishers, emergency lights, and other assets are inspected and serviced appropriately at each facility.
- Regularly scheduled playground inspections should be created and tracked using the CMMS. Additional training on playground maintenance procedures and requirements may be needed to ensure the required inspections, cleaning, and repairs are taking place. Safety issues should be reported and addressed immediately.
- All site-specific PM schedules should have the remainder of assets added and auto-populating PM work orders created to address all maintainable features of equipment and systems at industry-standard frequencies.
- The CMMS should be used to track custodial responsibilities in order to establish and ensure accountability.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain areas.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.




# HARFORD COUNTY

Total School Facilities Assessed in FY 2024: 5



## Fiscal Year 2024: Key Facts




+ 0.20% since FY 23

#### FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High |   |
|--------------|------------|--------|------|---|
| Superior     |            |        |      |   |
| Good         |            |        |      |   |
| Adequate     | 1          | 1      |      | 2 |
| Not Adequate | 1          | 1      | 1    | 3 |
| Poor         |            |        |      |   |
| Totals       | 2          | 2      | 1    | 5 |

#### Average Square Foot per Student





FY 2024 Results: Summary of School Ratings


|    |                                    |             |                   |                 |                | Rating of Individual Categories<br>(does not include items not rated) Deficie |      |          |              |      |       |       |
|----|------------------------------------|-------------|-------------------|-----------------|----------------|---|------|----------|--------------|------|-------|-------|
| Sc | hool Name                          | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior  | Good | Adequate | Not Adequate | Poor | Major | Minor |
| 1. | Aberdeen Middle (12.006)           | Middle      | 196,800           | 50              | Adequate       | 1   | 2    | 13       | 6            | 0    | 0     | 4     |
| 2. | North Harford High (12.016)        | High        | 245,238           | 16              | Not Adequate   | 0   | 0    | 15       | 8            | 0    | 0     | 3     |
| 3. | Havre de Grace Elementary (12.028) | Elementary  | 65,085            | 28              | Adequate       | 2   | 0    | 13       | 8            | 0    | 0     | 3     |
| 4. | Fallston Middle (12.030)           | Middle      | 130,284           | 29              | Not Adequate   | 0   | 2    | 12       | 9            | 0    | 0     | 6     |
| 5. | Abingdon Elementary (12.049)       | Elementary  | 91,229            | 28              | Not Adequate   | 0   | 1    | 14       | 7            | 0    | 0     | 6     |
|    |                                    |             |                   |                 | Totals         | 3   | 5    | 67       | 38           | 0    | 0     | 22    |
|    |                                    | Р           | ercentage c       | of Total Rati   | ngs for System | 3%  | 4%   | 59%      | 34%          | 0%   |       |       |




#### FY24 Passing vs Failing Rating per Category

Number of Assessed School Facilities 2 0 Roadways, Parking Lots, & Walkways Grounds Positive Site Drainage Away from Structure(s) Playgrounds, Equipment, & Fields Relocatables & Additional Structures Exterior Structure & Finishes Roof Drains, Gutters, & Downspouts Windows, Caulking, & Skylights Entryways & Exterior Doors Roofs, Flashing, and Gravel Stops Interior Doors, Walls, Partitions, & Finishes Floors Interior Cleanliness & Appearance (incl. of Equip. Rooms) Ceilings Interior Lighting 3 HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) **Electrical Distribution & Service** Equipment Boilers, Water Heaters, Steam, & Hotwater Distribution Plumbing Fixtures and Equipment Fire and Safety Systems & Utility Controls Conveyances Preventive Maintenance (PM) Computerized Maint. Mgmt. System (incl. Equip. Data)

Passing Rating Failing Rating





Page 111 of 192 IAC FY 2024 Annual Maintenance Report

5

3

4

**Strengths** 

The HVAC filters, coils, and belts appeared to be serviced regularly at most facilities. The building temperatures felt balanced and comfortable. Multiple HVAC assets were included in the PM schedules.



Most of the exterior doors functioned as intended with hardware intact. Many of the exterior doors were labeled for maintenance and emergency services.

# The boilers and water heaters appeared to be free from corrosion and function as intended. The applicable equipment had current

DLLR certificates displayed at three facilities. All five facilities received an Adequate rating for Boilers, Water Heaters, Steam, & Hot-water Distribution.



The floors appeared to be well maintained. Most of the tile and carpet flooring were intact with no signs of deterioration or damage. Daily and weekly floor care activities were outlined in the custodial scope of work.



## HARFORD COUNTY

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

Over 60% of open work orders were aged over 30 days at each facility. At four facilities, less than 25% of completed work orders included action taken comments. Corrective work orders did not appear to be entered

or tracked in the CMMS at four facilities following bleacher and/or fire and safety inspection reports where issues or failed items were noted.



Missing and/or expired backflow preventer inspection tags were observed at three facilities. The backflow preventers were not included in the PM schedules. Four facilities received a Not Adequate rating for Plumbing Fixtures and Equipment.

Cracked and deteriorated parking and/or walking surfaces were observed at all five facilities. Vegetative growth and debris were also present in many instances. Driving and walking surface maintenance was not included in the PM schedules.





Substantial amounts of debris were obstructing roof drains at one facility. Leaking and/or missing gutter sections were identified at two facilities. Three facilities received a Not Adequate rating for Roof Drains, Gutters, & Downspouts.




#### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 2                          |
|                                 | Grounds  | 0                          | 1                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 1                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 0                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| teri                            | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 1                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 1                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 1                          |
| r                               | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 2                          |
| Building Interior               | Floors   | 0                          | 0                          |
| ul Br                           | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| ildir                           | Ceilings   | 0                          | 1                          |
| Bl                              | Interior Lighting  | 0                          | 1                          |
| ц                               | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 2                          |
| mer                             | Electrical Distribution & Service Equipment                        | 0                          | 3                          |
| ıg Equipn<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 1                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 2                          |
| Building Equipment<br>& Systems | Fire and Safety Systems & Utility Controls                         | 0                          | 3                          |
| B                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 22                         |




#### FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



## **Overall Rating vs Adjusted Building Age**

**Overall Rating vs. Adjusted Age** 





#### FY 2024 Results: Recommendations

- Roadways, parking lots, and walkways should be added to the PM schedule. Consider applying sealants to asphalt surfaces to slow deterioration until such assets can be resurfaced.
- More frequent routine roof drain and gutter inspections are recommended to ensure that all
  drainage systems are free and clear of obstruction. This is especially crucial at facilities with
  large trees on the property. These inspections should be scheduled and tracked using the CMMS.
- Backflow preventer inspections should be scheduled and completed at the appropriate frequency. Inspections should be tracked and documented using the CMMS, and the inspection documentation should be available on site.
- All fire and safety systems should have PM activities scheduled at the appropriate frequencies and tracked using the CMMS. Depending on what is installed at each facility, the PM schedule may include PM activities for fire extinguishers, battery-operated emergency lights and exit features, fire doors, kitchen hood suppression, smoke evacuation dampers, and stairwell pressurization fans.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain assets.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.




# **HOWARD COUNTY**

Total School Facilities Assessed in FY 2024: 7




## Fiscal Year 2024: Key Facts



#### FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High |   |
|--------------|------------|--------|------|---|
| Superior     |            |        |      |   |
| Good         |            | 1      |      | 1 |
| Adequate     | 3          | 1      | 1    | 5 |
| Not Adequate |            | 1      |      | 1 |
| Poor         |            |        |      |   |
| Totals       | 3          | 3      | 1    | 7 |

#### Average Square Foot per Student







FY 2024 Results: Summary of School Ratings

|                                     |             |                   |                 |                |          | g of Ind<br>not incl | ) Deficiencies |              |      |       |       |
|-------------------------------------|-------------|-------------------|-----------------|----------------|----------|----------------------|----------------|--------------|------|-------|-------|
| School Name                         | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior | Good                 | Adequate       | Not Adequate | Poor | Major | Minor |
| 1. Dunloggin Middle (13.001)        | Middle      | 79,220            | 23              | Good           | 5        | 4                    | 13             | 1            | 0    | 0     | 0     |
| 2. Forest Ridge Elementary (13.047) | Elementary  | 81,823            | 29              | Adequate       | 1        | 4                    | 14             | 3            | 0    | 0     | 0     |
| 3. Manor Woods Elementary (13.052)  | Elementary  | 77,169            | 28              | Adequate       | 0        | 4                    | 14             | 4            | 0    | 0     | 2     |
| 4. Elkridge Landing Middle (13.054) | Middle      | 101,226           | 28              | Not Adequate   | 0        | 1                    | 13             | 8            | 0    | 0     | 4     |
| 5. Ilchester Elementary (13.057)    | Elementary  | 75,438            | 26              | Adequate       | 0        | 4                    | 15             | 4            | 0    | 0     | 3     |
| 6. Wilde Lake High (13.058)         | High        | 258,098           | 28              | Adequate       | 3        | 4                    | 12             | 4            | 0    | 0     | 3     |
| 7. Lime Kiln Middle (13.070)        | Middle      | 95,092            | 24              | Adequate       | 2        | 1                    | 14             | 5            | 0    | 0     | 1     |
|                                     |             |                   |                 | Totals         | 11       | 22                   | 95             | 29           | 0    | 0     | 13    |
|                                     | Р           | ercentage o       | f Total Rati    | ngs for System | 7%       | 14%                  | 61%            | 18%          | 0%   |       |       |





#### FY24 Passing vs Failing Rating per Category







well maintained and free of trash and debris. Weekly grass mowing and monthly grounds-related pest management were included in the PM schedules. Four facilities received a Good rating for Grounds.

Most of the grounds appeared

Most of the roof drain strainers appeared to be intact and free from obstruction. Semi-annual and yearly roof inspections were included in the PM schedules.





**Strengths** 

Most of the tile and carpet flooring were intact with no signs of damage. Daily and weekly floor care activities were outlined in the **Custodial Services** Standards and Procedures document.

The electrical equipment throughout the facilities were well maintained. The electrical panels had detailed breaker schedules and most cords were covered by cord protectors in the classrooms. Generator inspections and yearly infrared testing were included in the PM schedules.



## **HOWARD COUNTY**

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

**DO NOT REMOVE** 

BACKFLOW INSPECTION

Even though backflow preventer PM work orders were identified in the CMMS at each facility, five facilities were noted with expired or missing backflow preventer inspection tags. Five facilities received a

Not Adequate rating for Plumbing Fixtures and Equipment.



Each facility had several open PM work orders aged over 30 days, most of which had no progress notes. Several PM work orders were declined in the last year at each facility, mainly for HVAC assets. At five facilities, some work orders were identified with actual completion dates listed but remained in open status.

Dirty coils were observed in rooftop HVAC units at six facilities; some of these facilities were also identified with inoperable exhaust fans. Several HVACassociated PM work orders were declined in the past year at every facility. Two facilities received a Not Adequate rating for HVAC.





One or more fire extinguishers were missing monthly inspections at four facilities. Monthly fire extinguisher inspections were not included in the PM schedules.



#### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 3                          |
|                                 | Grounds  | 0                          | 1                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 3                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 0                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| xteri                           | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 2                          |
| uildir                          | Entryways & Exterior Doors   | 0                          | 1                          |
| Bl                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| nterio                          | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| ildi                            | Ceilings   | 0                          | 1                          |
| ā                               | Interior Lighting  | 0                          | 0                          |
| t                               | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 1                          |
| s                               | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ig Equipr<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| Building Equipment<br>& Systems | Fire and Safety Systems & Utility Controls                         | 0                          | 1                          |
| ā                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 13                         |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age

## **Overall Rating vs Adjusted Building Age**



#### **Overall Rating vs. Adjusted Age**





#### FY 2024 Results: Recommendations

- Backflow preventer inspections should be scheduled and completed at the appropriate frequency. Inspections should be tracked and documented using the CMMS, and the inspection documentation should be available on site.
- All fire and safety systems should have PM activities scheduled at the appropriate frequencies and tracked using the CMMS. Depending on what is installed at each facility, the PM schedule may include PM activities for fire extinguishers, battery-operated emergency lights and exit features, fire doors, kitchen hood suppression, smoke evacuation dampers, and stairwell pressurization fans. A facility asset list or marked floor plan will help ensure that all fire extinguishers, emergency lights, and other assets are inspected and serviced appropriately at each facility.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.
- Create auto-populating PM work orders in the CMMS for all required tests and inspections of fire and life safety systems, DLLR-regulated assets, roofs, bleachers, and grandstands. These should include the asset data, due date or expiration of the current certificate, and the inspecting party. Work orders should populate sufficiently in advance for all scheduling to occur.




# **KENT COUNTY**

Total School Facilities Assessed in FY 2024: 3




## Fiscal Year 2024: Key Facts



+ 3.63% since FY 23

#### FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High |   |
|--------------|------------|--------|------|---|
| Superior     |            |        |      |   |
| Good         |            |        |      |   |
| Adequate     | 1          | 1      | 1    | 3 |
| Not Adequate |            |        |      |   |
| Poor         |            |        |      |   |
| Totals       | 1          | 1      | 1    | 3 |






|    |                             |             |                   |                 |                 | Ratin<br>(does | Rating of Individual Categories<br>(does not include items not rated) Deficiencie |          |              |      |       | encies |
|----|-----------------------------|-------------|-------------------|-----------------|-----------------|----------------|---|----------|--------------|------|-------|--------|
| Sc | nool Name                   | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating  | Superior       | Good  | Adequate | Not Adequate | Poor | Major | Minor  |
| 1. | Kent County Middle (14.003) | Middle      | 78,785            | 47              | Adequate        | 0              | 2   | 13       | 6            | 0    | 0     | 1      |
| 2. | Garnett Elementary (14.006) | Elementary  | 59,009            | 50              | Adequate        | 1              | 3   | 12       | 5            | 0    | 0     | 2      |
| 3. | Kent County High (14.007)   | High        | 189,626           | 34              | Adequate        | 2              | 4   | 9        | 8            | 0    | 0     | 3      |
|    |                             |             |                   |                 | Totals          | 3              | 9   | 34       | 19           | 0    | 0     | 6      |
|    |                             |             | Percentage        | of Total Rat    | ings for System | 5%             | 14%   | 52%      | 29%          | 0%   |       |        |



FY24 Passing vs Failing Rating per Category





3

2

Passing Rating Failing Rating



**Strengths** 

The windows appeared operable at all facilities. The interior and exterior caulk was intact and free of excessive weathering. Window and caulking inspections were identified in the PM schedules.




The terrazzo floors appeared to be well maintained. Flooring inspections were identified in the PM schedules. One facility earned a Superior rating for Floors.



The PM schedules were more developed than last fiscal year with additional assets incorporated, such as fire and safety systems, roofs, pest management, site drainage, and doors.



Most of the exterior doors functioned as intended. The exterior doors were labeled for maintenance and emergency services. Exterior doors were identified in the PM schedules. One facility earned a Superior rating for Entryways & Exterior Doors.





#### Weaknesses

The CMMS did not have a field to enter action taken comments or progress notes. Over 40% of open work orders were aged beyond 30 days at each facility, most of which were corrective work orders. Out of

all three facilities' CMMS histories, only one closed work orders was for a non-PM activity; all other closed work orders in the last year were PM work orders. Deficiencies were identified in the bleacher inspection report at one facility with no follow-up corrective work orders input into the CMMS. The required bleacher inspection reports were not provided for the remaining two facilities.

Unsafe storage practices were noted at all three facilities. Evidence of pests was observed in food storage areas at two facilities.



The backflow preventers were missing inspection tags in all three facilities. Backflow preventers were not included in the PM schedules. All three facilities received a Not Adequate rating for Plumbing Fixtures and Equipment.




#### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 1                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 1                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 1                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| teri                            | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 0                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| nterio                          | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| ildi                            | Ceilings   | 0                          | 1                          |
| Ē                               | Interior Lighting  | 0                          | 1                          |
| ٦t<br>ا                         | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| s                               | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ng Equipm<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 1                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| Building Equipment<br>& Systems | Fire and Safety Systems & Utility Controls                         | 0                          | 0                          |
| В                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 6                          |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



## **Overall Rating vs Adjusted Building Age**

#### **Overall Rating vs. Adjusted Age**





#### FY 2024 Results: Recommendations

- Backflow preventer inspections should be scheduled and completed at the appropriate frequency. Inspections should be tracked and documented using the CMMS, and the inspection documentation should be available on site.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain assets.
- Create auto-populating PM work orders in the CMMS for all required tests and inspections of fire and life safety systems, DLLR-regulated assets, roofs, bleachers, and grandstands. These should include the asset data, due date or expiration of the current certificate, and the inspecting party. Work orders should populate sufficiently in advance for all scheduling to occur.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.
- Training for staff should be enhanced or refreshed with an emphasis on safety requirements, including clearances around equipment and blockage of egress points.



# MONTGOMERY COUNTY

Total School Facilities Assessed in FY 2024: 19

# Westover Elementary




- 1.65% since FY 23

#### FY 2024 Overall Rating Results by School Type

|              | Alternate | Elementary | Middle | High |    |
|--------------|-----------|------------|--------|------|----|
| Superior     |           |            |        |      |    |
| Good         |           |            |        |      |    |
| Adequate     | 1         | 7          | 3      | 2    | 13 |
| Not Adequate |           | 4          |        | 2    | 6  |
| Poor         |           |            |        |      |    |
| Totals       | 1         | 11         | 3      | 4    | 19 |

#### Average Square Foot per Student

WESTOVER ELEMENTARY SCHOOL







|   |             |                   |                 |                 | Rating of Individual Categories<br>(does not include items not rated) Deficiencies |      |          |              |      |       |       |
|---|-------------|-------------------|-----------------|-----------------|--|------|----------|--------------|------|-------|-------|
| School Name   | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating  | Superior   | Good | Adequate | Not Adequate | Poor | Major | Minor |
| 1. Richard Montgomery High (15.005)                           | High        | 311,500           | 17              | Adequate        | 0  | 0    | 21       | 2            | 0    | 0     | 1     |
| 2. Grosvenor Center (15.016)                                  | Alternate   | 36,770            | 66              | Adequate        | 0  | 0    | 14       | 8            | 0    | 0     | 0     |
| 3. Magruder (Col. Zadok) High (15.045)                        | High        | 295,478           | 41              | Adequate        | 1  | 0    | 14       | 8            | 0    | 0     | 0     |
| 4. Northwood High (15.046)                                    | High        | 253,488           | 54              | Not Adequate    | 1  | 0    | 16       | 6            | 0    | 0     | 6     |
| 5. Brookhaven Elementary (15.055)                             | Elementary  | 81,320            | 22              | Adequate        | 0  | 0    | 17       | 5            | 0    | 0     | 0     |
| <ol> <li>Page (William T.) Elementary<br/>(15.102)</li> </ol> | Elementary  | 58,726            | 21              | Not Adequate    | 1  | 0    | 12       | 8            | 1    | 0     | 2     |
| 7. Candlewood Elementary (15.111)                             | Elementary  | 82,222            | 9               | Adequate        | 1  | 1    | 17       | 3            | 0    | 0     | 0     |
| 8. Gaithersburg High (15.130)                                 | High        | 427,048           | 11              | Not Adequate    | 0  | 0    | 15       | 7            | 0    | 0     | 2     |
| 9. Waters Landing Elementary (15.153)                         | Elementary  | 101,352           | 29              | Adequate        | 0  | 2    | 16       | 4            | 0    | 0     | 1     |
| 10. Greencastle Elementary (15.155)                           | Elementary  | 78,275            | 36              | Not Adequate    | 0  | 1    | 15       | 7            | 0    | 0     | 3     |
| 11. Daly (Capt. James E.) Elementary<br>(15.159)              | Elementary  | 78,386            | 35              | Adequate        | 0  | 0    | 15       | 4            | 0    | 0     | 0     |
| 12. Carson (Rachel) Elementary (15.163)                       | Elementary  | 78,547            | 34              | Adequate        | 0  | 0    | 17       | 5            | 0    | 0     | 1     |
| 13. Farquhar (William) Middle (15.197)                        | Middle      | 135,626           | 8               | Adequate        | 1  | 2    | 15       | 4            | 0    | 0     | 0     |
| 14. Cabin John Middle (15.209)                                | Middle      | 159,514           | 13              | Adequate        | 0  | 2    | 15       | 5            | 0    | 0     | 1     |
| 15. Westover Elementary (15.232)                              | Elementary  | 54,645            | 50              | Not Adequate    | 0  | 0    | 14       | 9            | 0    | 0     | 5     |
| 16. Monocacy Elementary (15.233)                              | Elementary  | 42,482            | 53              | Adequate        | 0  | 2    | 17       | 3            | 0    | 0     | 0     |
| 17. Hoover (Herbert) Middle (15.241)                          | Middle      | 165,367           | 12              | Adequate        | 0  | 0    | 18       | 5            | 0    | 0     | 0     |
| 18. Seven Locks Elementary (15.253)                           | Elementary  | 66,915            | 11              | Adequate        | 1  | 2    | 15       | 4            | 0    | 0     | 1     |
| 19. Sligo Creek Elementary (15.264)                           | Elementary  | 87,744            | 24              | Not Adequate    | 0  | 2    | 12       | 8            | 0    | 0     | 2     |
|   | Totals      | 6                 | 14              | 295             | 105  | 1    | 0        | 25           |      |       |       |
|   | P           | ercentage o       | f Total Rati    | ings for System | 1%   | 3%   | 70%      | 25%          | 0%   |       |       |



FY24 Passing vs Failing Rating per Category




10



#### Passing Rating Failing Rating





#### **Strengths**



Most of the roof drains, gutters, and downspouts

appeared to function

as intended. Roof drainage systems were included

in the annual roof

inspection reports.

Most of the exterior doors functioned as intended with hardware intact. The exterior doors were labeled for maintenance and emergency services.



Most electrical panels appeared to have detailed breaker schedules and be locked in student-accessible areas. No issues or concerns were observed with the electrical distribution or service equipment at six facilities. Five facilities received a Good rating for **Electrical Distribution &** Service Equipment.

The grounds and stormwater management areas appeared to be maintained at most facilities. 17 facilities received a passing rating for Grounds.





## **MONTGOMERY COUNTY**

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

Ten facilities were observed with one or more escutcheons missing. Fire extinguishers were missing monthly inspections at seven facilities. The required fire alarm and sprinkler system inspection reports were not provided for three facilities.

Most of the required annual playground and bleacher inspection reports were not provided when applicable. The playground inspections and some bleacher inspections were not included in the PM schedules. 16 facilities received a Not Adequate rating for Playgrounds, Equipment, & Fields.

The DLLR certificates for the conveyances were expired at six facilities. Vertical lifts appeared to be non-operational at three facilities. Of the 17 applicable facilities, most either did not include conveyances in their PM schedule or had no completed PM work orders in the past year.





Several assets were not identified in the PM schedules, including HVAC equipment, pumps, emergency lights, and plumbing fixtures. Some PM work orders did not include work request descriptions. At 11 facilities, over 50% of open PM work orders were aged over 30 days.




#### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 2                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 2                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 2                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| teri                            | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 0                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 2                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 2                          |
| iterio                          | Floors   | 0                          | 1                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 1                          |
| uildii                          | Ceilings   | 0                          | 0                          |
| B                               | Interior Lighting  | 0                          | 2                          |
| Ħ                               | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 2                          |
| s                               | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ıg Equipr<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 2                          |
| Building Equipment<br>& Systems | Plumbing Fixtures and Equipment                                    | 0                          | 1                          |
| uildin<br>&                     | Fire and Safety Systems & Utility Controls                         | 0                          | 5                          |
| ā                               | Conveyances  | 0                          | 1                          |
|                                 | Total  | 0                          | 25                         |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



## **Overall Rating vs Adjusted Building Age**

**Overall Rating vs. Adjusted Age** 





#### FY 2024 Results: Recommendations

- Regularly scheduled playground and bleacher inspections should be created and tracked using the CMMS. Additional training on playground and bleacher maintenance procedures and requirements may be needed to ensure the required inspections, cleaning, and repairs are taking place. Safety issues should be reported and addressed immediately.
- All fire and safety systems should have PM activities scheduled at the appropriate frequencies and tracked using the CMMS. Depending on what is installed at each facility, the PM schedule may include PM activities for fire extinguishers, battery-operated emergency lights and exit features, fire doors, kitchen hood suppression, smoke evacuation dampers, and stairwell pressurization fans. A facility asset list or marked floor plan will help ensure that all fire extinguishers, emergency lights, and other assets are inspected and serviced appropriately at each facility.
- All site-specific PM schedules should have the remainder of assets added and auto-populating PM work orders created to address all maintainable features of equipment and systems at industry-standard frequencies.
- Create auto-populating PM work orders in the CMMS for all required tests and inspections of fire and life safety systems, DLLR-regulated assets, roofs, bleachers, and grandstands. These should include the asset data, due date or expiration of the current certificate, and the inspecting party. Work orders should populate sufficiently in advance for all scheduling to occur.
- The PM activities identified in the Preventative Maintenance Tasks and Tasks for Building Service Staff documents should be incorporated into the CMMS. Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies or issues are noted and identified as inspection deficiencies. This will help identify trends and common issues in order to better proactively maintain areas.




## PRINCE GEORGE'S COUNTY

Total School Facilities Assessed in FY 2024: 18

Cool Spring Elementary

## Fiscal Year 2024: Key Facts




+ 3.84% since FY 23

#### FY 2024 Overall Rating Results by School Type

|              | Elementary | PreK-8 | Middle | High |    |
|--------------|------------|--------|--------|------|----|
| Superior     |            |        |        |      |    |
| Good         |            |        |        |      |    |
| Adequate     | 6          | 2      |        | 1    | 9  |
| Not Adequate | 5          |        |        | 2    | 7  |
| Poor         | 1          |        |        | 1    | 2  |
| Totals       | 12         | 2      |        | 4    | 18 |

#### Average Square Foot per Student






FY 2024 Results: Summary of School Ratings


|   |             |                   |                 |                | Rating of Individual Categories<br>(does not include items not rated) |      |          |              | ) Deficiencies |       |       |
|---|-------------|-------------------|-----------------|----------------|---|------|----------|--------------|----------------|-------|-------|
| School Name   | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior  | Good | Adequate | Not Adequate | Poor           | Major | Minor |
| 1. Accokeek Academy<br>(Eugene Burroughs) (16.005)      | PreK-8      | 133,544           | 9               | Adequate       | 0   | 0    | 18       | 3            | 0              | 0     | 1     |
| 2. Largo High (16.011)                                  | High        | 243,581           | 46              | Not Adequate   | 0   | 0    | 14       | 9            | 0              | 0     | 4     |
| 3. Crossland High (16.033)                              | High        | 335,141           | 54              | Adequate       | 0   | 0    | 16       | 7            | 0              | 0     | 0     |
| 4. Woodridge Elementary (16.052)                        | Elementary  | 31,687            | 42              | Not Adequate   | 0   | 0    | 13       | 10           | 0              | 0     | 2     |
| 5. Riverdale Elementary (16.079)                        | Elementary  | 64,800            | 45              | Not Adequate   | 1   | 0    | 11       | 10           | 0              | 0     | 5     |
| 6. High Point High (16.085)                             | High        | 318,376           | 60              | Poor           | 0   | 0    | 7        | 16           | 0              | 1     | 10    |
| 7. Valley View Elementary (16.118)                      | Elementary  | 52,431            | 53              | Adequate       | 0   | 0    | 14       | 7            | 0              | 0     | 0     |
| 8. Overlook Elementary (16.129)                         | Elementary  | 47,649            | 47              | Adequate       | 0   | 0    | 13       | 8            | 0              | 0     | 2     |
| 9. Cool Spring Elementary (16.134)                      | Elementary  | 139,211           | 29              | Poor           | 0   | 0    | 7        | 16           | 0              | 0     | 13    |
| 10. Catherine T. Reed Elementary<br>(16.144)            | Elementary  | 56,889            | 40              | Adequate       | 0   | 0    | 16       | 6            | 0              | 0     | 2     |
| 11. Accokeek Academy Annex<br>(H. Ferguson) (16.172)    | Elementary  | 67,538            | 9               | Adequate       | 0   | 1    | 15       | 7            | 0              | 0     | 0     |
| 12. Charles Herbert Flowers High (16.174)               | High        | 332,500           | 23              | Not Adequate   | 0   | 0    | 14       | 9            | 0              | 0     | 8     |
| 13. Kettering Elementary (16.188)                       | Elementary  | 57,651            | 41              | Adequate       | 0   | 0    | 16       | 5            | 0              | 0     | 1     |
| 14. Allenwood Elementary (16.205)                       | Elementary  | 48,686            | 28              | Adequate       | 0   | 0    | 14       | 7            | 0              | 0     | 0     |
| 15. Port Towns Elementary (16.218)                      | Elementary  | 77,586            | 19              | Not Adequate   | 0   | 0    | 10       | 13           | 0              | 0     | 7     |
| 16. Berwyn Heights Elementary (16.220)                  | Elementary  | 45,387            | 21              | Not Adequate   | 0   | 0    | 16       | 6            | 0              | 0     | 3     |
| 17. William W. Hall Academy (16.226)                    | PreK-8      | 100,000           | 18              | Adequate       | 0   | 0    | 16       | 5            | 0              | 0     | 2     |
| 18. Bond Mill Elementary (16.233)                       | Elementary  | 58,325            | 48              | Not Adequate   | 0   | 0    | 15       | 7            | 0              | 0     | 4     |
| Total   |             |                   |                 |                | 1   | 1    | 245      | 151          | 0              | 1     | 64    |
| Percentage of Total Ratings for System 0% 0% 62% 38% 0% |             |                   |                 |                |   |      |          |              |                |       |       |



#### FY24 Passing vs Failing Rating per Category



Passing Rating Failing Rating



## **Strengths**




Most electrical panels appeared to have detailed breaker schedules. No issues or concerns were observed with the electrical distribution or service equipment at six facilities.

No issues or concerns were observed with the interior lighting at two facilities. Most interior lighting fixtures were functional in instructional and common areas at most facilities.



No evidence of water infiltration at the building foundation was observed at any facility. Most building perimeters appeared to be free of ponding, erosion, and vegetative growth against their foundations. 17 facilities received an Adequate rating for Positive Site Drainage Away from Structure(s).







#### Weaknesses

The required fire alarm and sprinkler system inspection reports were not provided for seven facilities. Deficiencies were identified in the fire and safety inspection reports at eight facilities with no follow-up corrective

work orders input into the CMMS. 14 facilities received a Not Adequate rating for Fire and Safety Systems & Utility Controls.



Most facilities did not provide the required playground and/or bleacher inspection reports when applicable. Most facilities also did not have any completed PM work orders for playgrounds or bleachers in the past year. 17 facilities received a Not Adequate rating for Playgrounds, Equipment, & Fields.

Vegetative growth and/or debris, ponding water, and cracked sealants were observed at most facilities. The required roof inspection reports were not provided for 10 facilities. 15 facilities received a Not Adequate rating for Roofs, Flashing, and Gravel Stops.



The DLLR certificates for the elevators and/or chairlifts were expired at six out of the eight facilities with conveyances. No PM work orders were completed in the past year. Five facilities received a Not Adequate rating for Conveyances.



#### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies   | # of Minor<br>Deficiencies |
|---------------------------------|--|--|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0  | 5                          |
|                                 | Grounds  | 0  | 3                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | DeficienciesValkways000from Structure(s)0Fields1tructures0s0s0nspouts0hts000Stops0ons, & Finishes000arance (incl. of Equip. Rooms)000vice Equipment0m, & Hot-water Distribution0oment000 | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 1  | 4                          |
|                                 | Relocatables & Additional Structures                               | 0  | 4                          |
| or                              | Exterior Structure & Finishes                                      | 0  | 0                          |
| Building Exterior               | Roof Drains, Gutters, & Downspouts                                 | 0  | 2                          |
| ig E)                           | Windows, Caulking, & Skylights                                     | 0  | 2                          |
| ildir                           | Entryways & Exterior Doors   | 0  | 1                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0  | 1                          |
| r                               | Interior Doors, Walls, Partitions, & Finishes                      | 0  | 4                          |
| nterio                          | Floors   | 0  | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0  | 5                          |
|                                 | Ceilings   | 0  | 3                          |
| Bı                              | Interior Lighting  | 0  | 5                          |
| ,t                              | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0  | 2                          |
| Building Equipment<br>& Systems | Electrical Distribution & Service Equipment                        | 0  | 4                          |
|                                 | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0  | 3                          |
|                                 | Plumbing Fixtures and Equipment                                    | 0  | 5                          |
| uildin<br>&                     | Fire and Safety Systems & Utility Controls                         | 0  | 8                          |
| <u>в</u>                        | Conveyances  | 0  | 3                          |
|                                 | Total  | 1  | 64                         |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age

# RATING Adequate Not Adequate Poor AVERAGE ADJUSTED AGE > 60 35 $\bigcirc$ 20 0 < 9

## **Overall Rating vs Adjusted Building Age**

**Overall Rating vs. Adjusted Age** 





#### FY 2024 Results: Recommendations


- All assets should have auto-populating PM work orders created in the CMMS. These work orders should be scheduled to ensure the activities occur at industry-standard frequencies and within a reasonable timeframe of the expected completion.
- Regularly scheduled playground and bleacher inspections should be created and tracked using the CMMS. Additional training on playground and bleacher maintenance procedures and requirements may be needed to ensure the required inspections, cleaning, and repairs are taking place. Safety issues should be reported and addressed immediately.
- Create auto-populating PM work orders in the CMMS for all required tests and inspections of fire and life safety systems, DLLR-regulated assets, roofs, bleachers, and grandstands. These should include the asset data, due date or expiration of the current certificate, and the inspecting party. Work orders should populate sufficiently in advance for all scheduling to occur.
- All fire and safety systems should have PM activities scheduled at the appropriate frequencies and tracked using the CMMS. Depending on what is installed at each facility, the PM schedule may include PM activities for fire extinguishers, battery-operated emergency lights and exit features, fire doors, kitchen hood suppression, smoke evacuation dampers, and stairwell pressurization fans. A facility asset list or marked floor plan will help ensure that all fire extinguishers, emergency lights, and other assets are inspected and serviced appropriately at each facility.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain assets.
- A field should be created in the CMMS to track the days each work order has aged to help identify causes of possible bottlenecks and streamline workflow processes. Fields should also be set up to track labor hours and costs to assist in establishing predictable cost trends and support more efficient resource management.



# QUEEN ANNE'S COUNTY

Total School Facilities Assessed in FY 2024: 3

**Fiscal Year 2024: Key Facts** 




68.91% (Not Adequate) = Average Overall Rating for FY 2024 - 1.58% since FY 23

#### FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High |   |
|--------------|------------|--------|------|---|
| Superior     |            |        |      |   |
| Good         |            |        |      |   |
| Adequate     | 1          |        |      | 1 |
| Not Adequate | 1          | 1      |      | 2 |
| Poor         |            |        |      |   |
| Totals       | 2          | 1      |      | 3 |

#### Average Square Foot per Student

Stevensville Middle






FY 2024 Results: Summary of School Ratings

|     |  |             |                   |                 |                | Rating of Individual Categories (does not include items not rated) |      |          |              | Deficiencies |       |       |
|-----|--|-------------|-------------------|-----------------|----------------|--|------|----------|--------------|--------------|-------|-------|
| Scl | nool Name                              | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior   | Good | Adequate | Not Adequate | Poor         | Major | Minor |
| 1.  | Stevensville Middle (17.006)           | Middle      | 97,235            | 7               | Not Adequate   | 0  | 0    | 14       | 8            | 0            | 0     | 3     |
| 2.  | Kent Island Elementary (17.007)        | Elementary  | 73,889            | 15              | Adequate       | 0  | 0    | 16       | 6            | 0            | 0     | 0     |
| 3.  | Matapeake Elementary (17.024)          | Elementary  | 68,221            | 19              | Not Adequate   | 0  | 0    | 13       | 8            | 0            | 0     | 2     |
|     |  |             |                   |                 | Totals         | 0  | 0    | 43       | 22           | 0            | 0     | 5     |
|     | Percentage of Total Ratings for System |             |                   |                 |                | 0%   | 0%   | 66%      | 34%          | 0%           |       |       |



#### FY 2024 Results: Assessment Findings by Category

FY24 Passing vs Failing Rating per Category



Passing Rating Failing Rating



#### **Strengths**



The fire alarm actuated doors closed and latched as intended. All restroom partitions appeared to be functional.

No delivery issues were observed with the domestic hot water systems. All water heaters had current DLLR certificates displayed.



The fire alarm systems were in normal status at all three facilities. The required fire and safety system inspection reports were provided. It appeared that follow-up corrective work orders were created in the CMMS to address any issues noted in the fire and safety system inspection reports.

The windows and skylights appeared functional and weathertight at all facilities. One facility had no issues or concerns noted.





#### **QUEEN ANNE'S COUNTY**

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

It appeared the last annual backflow preventer inspections took place in 2020 at all three facilities. Leaking plumbing fixtures were observed at two facilities. Backflow preventers and plumbing fixtures R.P.Z. OTHER REDUCED PRESSURE DEVICES AND DOUBLE CHECK DEVICES Ist Check (A) PR Across Check Value (-8) Did Check Leak? (200) Did Check Leak? (200) Pressure Vacuum Breaker Air Inlei: Opened at \_\_\_\_\_ psid Pressure Vacuum Breaker Air Inlei: Opened at \_\_\_\_\_ psid Did Check Valve: \_\_\_\_\_ psid Did Check Valve: \_\_\_\_\_ psid Did Check Valve: \_\_\_\_\_\_ psid Date Tested: \_\_\_\_\_\_\_ -23-30 Next Test Due: \_\_\_\_\_\_\_ -32-30 Cert. Tester DI&S&Y Date: \_\_\_\_\_\_\_

were not included in the PM schedules. All three facilities received a Not Adequate rating for Plumbing Fixtures and Equipment.

**Deficiencies** were identified in the bleacher inspection report at one facility with no follow-up corrective work orders input into the CMMS. The required playground and bleacher inspection reports were not provided for the remaining two facilities. Playgrounds, equipment, and fields were not included in the PM schedules.



Unsafe storage practices and clutter were noted at one facility. Evidence of pests was observed at all three facilities, one of which was in a food storage area. Custodial and pest management activities were not included in the PM schedules.



a days aged field, it was unable to identify creation or completion dates for any work order. The CMMS did not have a field to enter action taken comments or progress notes. Over 70% of open work orders were aged over 30 days at each facility, and each facility had one or more open work orders aged over 200 days.


While the CMMS included

#### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 1                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 0                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| Building Exterior               | Roof Drains, Gutters, & Downspouts                                 | 0                          | 1                          |
| ig E>                           | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 0                          |
| Bu                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| r                               | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| iterio                          | Floors   | 0                          | 1                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| ildir                           | Ceilings   | 0                          | 1                          |
| Bı                              | Interior Lighting  | 0                          | 0                          |
| it                              | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| mer<br>s                        | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ıg Equipn<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| Building Equipment<br>& Systems | Fire and Safety Systems & Utility Controls                         | 0                          | 1                          |
| B                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 5                          |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



#### **Overall Rating vs Adjusted Building Age**

#### **Overall Rating vs. Adjusted Age**





#### FY 2024 Results: Recommendations

- All site-specific PM schedules should have the remainder of assets added and auto-populating PM work orders created to address all maintainable features of equipment and systems at industry-standard frequencies.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.
- Regularly scheduled playground and bleacher inspections should be created and tracked using the CMMS. Additional training on playground and bleacher maintenance procedures and requirements may be needed to ensure the required inspections, cleaning, and repairs are taking place. Safety issues should be reported and addressed immediately.
- The PM activities identified in the custodial areas inspection form should be incorporated into the CMMS. Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies or issues are noted and identified as inspection deficiencies. This will help identify trends and common issues in order to better proactively maintain areas.
- All fire and safety systems should have PM activities scheduled at the appropriate frequencies and tracked using the CMMS. Depending on what is installed at each facility, the PM schedule may include PM activities for fire extinguishers, battery-operated emergency lights and exit features, fire doors, kitchen hood suppression, smoke evacuation dampers, and stairwell pressurization fans.
- Backflow preventer inspections should be scheduled and completed at the appropriate frequency. Inspections should be tracked and documented using the CMMS, and the inspection documentation should be available on site.




## **ST. MARY'S COUNTY**

Total School Facilities Assessed in FY 2024: 3



#### Fiscal Year 2024: Key Facts




77.15% (Adequate) = Average Overall Rating for FY 2024 + 13.24% since FY 23

#### FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | High |   |
|--------------|------------|--------|------|---|
| Superior     |            |        |      |   |
| Good         | 1          |        |      | 1 |
| Adequate     | 2          |        |      | 2 |
| Not Adequate |            |        |      |   |
| Poor         |            |        |      |   |
| Totals       | 3          |        |      | 3 |

#### Average Square Foot per Student





FY 2024 Results: Summary of School Ratings

|    |  |             |                   |                 |                | Rating of Individual Categories<br>(does not include items not rated) Deficiencies |      |          |              | encies |       |       |
|----|--|-------------|-------------------|-----------------|----------------|--|------|----------|--------------|--------|-------|-------|
| Sc | hool Name                              | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior   | Good | Adequate | Not Adequate | Poor   | Major | Minor |
| 1. | Mechanicsville Elementary (18.014)     | Elementary  | 40,095            | 60              | Good           | 3  | 6    | 13       | 0            | 0      | 0     | 1     |
| 2. | Lexington Park Elementary (18.021)     | Elementary  | 56,000            | 24              | Adequate       | 0  | 7    | 13       | 2            | 0      | 0     | 1     |
| 3. | Greenview Knolls Elementary (18.023)   | Elementary  | 56,528            | 50              | Adequate       | 1  | 6    | 13       | 3            | 0      | 0     | 1     |
|    |  |             |                   |                 | Totals         | 4  | 19   | 39       | 5            | 0      | 0     | 3     |
|    | Percentage of Total Ratings for System |             |                   |                 |                |  | 28%  | 58%      | 7%           | 0%     |       |       |




#### FY 2024 Results: Assessment Findings by Category

#### FY24 Passing vs Failing Rating per Category



Computerized Maint. Mgmt. System (incl. Equip. Data)

Passing Rating Failing Rating



#### Strengths



The required playground inspection reports were provided for all three facilities. The playground equipment appeared functional at each facility. Playground inspections were included in the PM schedules.

Most work orders contained action taken comments, including progress notes for work orders still in open status. Work orders were categorized to track work for repairs, replacements, property damage, and scheduled maintenance, among others.



Most interior lighting fixtures were functional. Interior lighting inspections were included in the PM schedules. One facility earned a Superior rating for Interior Lighting.



The boilers and water heaters in service appeared to function as intended at all facilities. The applicable equipment had current DLLR certificates displayed. Boilers and water heaters were identified in the PM schedules. One facility earned a Superior rating for Boilers, Water Heaters, Steam, & Hot-water Distribution.



Page 153 of 192 IAC FY 2024 Annual Maintenance Report



#### **ST. MARY'S COUNTY**

#### FY 2024 Results: Assessment Findings by Category

#### Weaknesses

Evidence of pests was observed in food preparation or storage areas at two facilities. Pest management was not included in the PM schedules.

The required fire alarm and sprinkler system inspection reports were not provided for one facility. Another facility provided an ANSUL inspection report that was out of date. The third facility provided a fire alarm inspection report that appeared incomplete and a failed **ANSUL** inspection report with no follow-up corrective work orders input into the CMMS. Even though the fire alarm, sprinkler, and ANSUL systems were included in the PM schedules, many work orders appeared to be open.

Dirty filters were observed in HVAC equipment at all three facilities. Two facilities were noted with dirty coils and two facilities with broken belts.



Y ACTUATE SYSTE

6

SAFELIN

Stained and damaged ceiling tiles were observed at two facilities. The ceilings were not included in the PM schedules.



#### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 0                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 0                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| teri                            | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 0                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| r                               | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 1                          |
| Iteria                          | Floors   | 0                          | 2                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| uildii                          | Ceilings   | 0                          | 0                          |
| B                               | Interior Lighting  | 0                          | 0                          |
| ٦t                              | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| Building Equipment<br>& Systems | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ig Equipr<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| uildin<br>&                     | Fire and Safety Systems & Utility Controls                         | 0                          | 0                          |
| ā                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 3                          |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age

# RATING Good Adequate AVERAGE ADJUSTED AGE > 59.6 50 40 33 < 23.9

#### **Overall Rating vs Adjusted Building Age**

#### **Overall Rating vs. Adjusted Age**





#### FY 2024 Results: Recommendations

- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain assets.
- All fire and safety systems should have PM activities scheduled at the appropriate frequencies and tracked using the CMMS. Depending on what is installed at each facility, the PM schedule may include PM activities for fire extinguishers, battery-operated emergency lights and exit features, fire doors, kitchen hood suppression, smoke evacuation dampers, and stairwell pressurization fans. A facility asset list or marked floor plan will help ensure that all fire extinguishers, emergency lights, and other assets are inspected and serviced appropriately at each facility.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.
- Regularly scheduled ceiling inspections should be created and tracked using the CMMS to identify any ceiling tiles missing, stained, or damaged. Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies or issues are noted. Stained ceiling tiles should be replaced once the cause is identified and repaired.




## **SOMERSET COUNTY**

Total School Facilities Assessed in FY 2024: 3



#### Fiscal Year 2024: Key Facts



61.87% (Not Adequate) = Average Overall Rating for FY 2024 - 1.00% since FY 23

#### FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | Middle/High | High |   |
|--------------|------------|--------|-------------|------|---|
| Superior     |            |        |             |      |   |
| Good         |            |        |             |      |   |
| Adequate     |            |        |             |      |   |
| Not Adequate | 2          |        | 1           |      | 3 |
| Poor         |            |        |             |      |   |
| Totals       | 2          |        | 1           |      | 3 |

#### Average Square Foot per Student






FY 2024 Results: Summary of School Ratings

|  |  |                   |                 |                | Rating of Individual Categories<br>(does not include items not rated) Deficiencie |      |          |              |      | encies |       |
|--|--|-------------------|-----------------|----------------|---|------|----------|--------------|------|--------|-------|
| School Name  | School Type                            | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior  | Good | Adequate | Not Adequate | Poor | Major  | Minor |
| 1. Crisfield Academy & High School<br>(19.004)                   | Middle/High                            | 96,277            | 23              | Not Adequate   | 0   | 0    | 10       | 12           | 0    | 0      | 9     |
| <ol> <li>Princess Anne Elementary School<br/>(19.010)</li> </ol> | Elementary                             | 43,774            | 42              | Not Adequate   | 0   | 0    | 10       | 12           | 0    | 0      | 7     |
| <ol> <li>Greenwood Elementary School<br/>(19.014)</li> </ol>     | Elementary                             | 63,520            | 39              | Not Adequate   | 0   | 0    | 12       | 10           | 0    | 0      | 7     |
|  |  |                   |                 | Totals         | 0   | 0    | 32       | 34           | 0    | 0      | 23    |
|  | Percentage of Total Ratings for System |                   |                 |                |   | 0%   | 48%      | 52%          | 0%   |        |       |




#### FY 2024 Results: Assessment Findings by Category

FY24 Passing vs Failing Rating per Category



Passing Rating Failing Rating



3

#### Most of the flooring was intact and appeared routinely maintained. All three facilities received a passing rating for Floors.

# well

#### **Strengths**



Most of the exterior structures appeared to be structurally sound and free of cracks and deterioration. All three facilities received an Adequate rating for Exterior Structure & Finishes.

All operable windows appeared to function as designed. No issues or concerns were observed at two facilities, and no issues were identified with the skylights at the third facility.



The DLLR certificates for the boilers were current at the two applicable facilities. All three facilities received an Adequate rating for Boilers, Water Heaters, Steam, and Hot-water Distribution.



#### SOMERSET COUNTY

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

It appeared the monthly fire extinguisher inspections were not being completed at two facilities and none of the required fire alarm or applicable ANSUL inspection reports were provided for any

facility. The fire and safety systems were not included in the PM schedules.

The required PM schedule was not provided for any facility. At two facilities, one PM work order was identified in the CMMS histories. but no other PM activities appeared to be entered or tracked in the CMMS. The CMMS did not appear to track creation or completion dates for any work order and did not include a days aged field to monitor aging work orders. The CMMS did not include fields to enter action taken comments or progress notes, labor hours,

Fire alarm actuated doors were observed damaged and/or unable to close properly at all three facilities.



The required playground, bleacher, and roof inspection reports were not provided for any facility. No assets requiring inspection reports were included in the PM schedules, including playgrounds, bleachers, and roofs. Contractual work did not appear to be tracked via the CMMS.




#### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 2                          |
|                                 | Grounds  | 0                          | 2                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 1                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 2                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 1                          |
| kteri                           | Roof Drains, Gutters, & Downspouts                                 | 0                          | 1                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 3                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 3                          |
| iterio                          | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 1                          |
| ildir                           | Ceilings   | 0                          | 1                          |
| Bı                              | Interior Lighting  | 0                          | 1                          |
| it                              | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 1                          |
| Building Equipment<br>& Systems | Electrical Distribution & Service Equipment                        | 0                          | 1                          |
| ig Equipn<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 1                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| aildir<br>&                     | Fire and Safety Systems & Utility Controls                         | 0                          | 1                          |
| Bı                              | Conveyances  | 0                          | 1                          |
|                                 | Total  | 0                          | 23                         |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



#### **Overall Rating vs Adjusted Building Age**

#### **Overall Rating vs. Adjusted Age**





#### FY 2024 Results: Recommendations

- All assets should have auto-populating PM work orders created in the CMMS. These work orders should be scheduled to ensure the activities occur at industry-standard frequencies and within a reasonable timeframe of the expected completion.
- All fire and safety systems should have PM activities scheduled at the appropriate frequencies and tracked using the CMMS. Depending on what is installed at each facility, the PM schedule may include PM activities for fire extinguishers, battery-operated emergency lights and exit features, fire doors, kitchen hood suppression, smoke evacuation dampers, and stairwell pressurization fans. A facility asset list or marked floor plan will help ensure that all fire extinguishers, emergency lights, and other assets are inspected and serviced appropriately at each facility.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain assets.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.
- A field should be created in the CMMS to track the days each work order has aged to help identify causes of possible bottlenecks and streamline workflow processes. Fields should also be set up to track labor hours and costs to assist in establishing predictable cost trends and support more efficient resource management.
- Abandoned equipment should be permanently disconnected from the power source and the supply terminated. Best practice is to remove abandoned equipment.




# **TALBOT COUNTY**

Total School Facilities Assessed in FY 2024: 3



#### Fiscal Year 2024: Key Facts




- 1.01% since FY 23

#### FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | Middle/High | High |   |
|--------------|------------|--------|-------------|------|---|
| Superior     |            |        |             |      |   |
| Good         |            |        |             |      |   |
| Adequate     | 2          |        | 1           |      | 3 |
| Not Adequate |            |        |             |      |   |
| Poor         |            |        |             |      |   |
| Totals       | 2          |        | 1           |      | 3 |

#### Average Square Foot per Student





FY 2024 Results: Summary of School Ratings


|  |             |                   |                 |                | Rating of Individual Categories<br>(does not include items not rated) |      |          |              | ) Deficiencies |       |       |
|--|-------------|-------------------|-----------------|----------------|---|------|----------|--------------|----------------|-------|-------|
| School Name                            | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior  | Good | Adequate | Not Adequate | Poor           | Major | Minor |
| 1. Chapel District Elementary (20.006) | Elementary  | 46,070            | 29              | Adequate       | 0   | 1    | 15       | 5            | 0              | 0     | 0     |
| 2. St. Michaels Middle/High (20.008)   | Middle/High | 79,602            | 14              | Adequate       | 0   | 3    | 14       | 5            | 0              | 0     | 1     |
| 3. Easton Elementary School (20.010)   | Elementary  | 128,755           | 3               | Adequate       | 0   | 0    | 19       | 3            | 0              | 0     | 2     |
|  |             |                   |                 | Totals         | 0   | 4    | 48       | 13           | 0              | 0     | 3     |
|  | Р           | ercentage o       | f Total Rati    | ngs for System | 0%  | 6%   | 74%      | 20%          | 0%             |       |       |



#### **TALBOT COUNTY**

#### FY 2024 Results: Assessment Findings by Category

FY24 Passing vs Failing Rating per Category



# LITE PLUMBING SERVICES

3

#### **Strengths**



No issues or concerns were noted with the boilers or water heaters at two facilities. All boilers and water heaters appeared to function as intended and their **DLLR** certificates were current.



The property surrounding the main buildings appeared to be well manicured with no trash or debris on the grounds. All three facilities received an Adequate rating for Grounds.



The roof drains

appeared intact, functional, and

free from damage at all three facilities.

The roof drains were

included in the PM

schedules at two facilities.

No plumbing fixture leaks were identified at two facilities. The backflow preventers had current inspection tags at all three facilities. Backflow preventer inspections were identified in the PM schedule at one facility. One facility received a Good rating for Plumbing Fixtures and Equipment.





#### **TALBOT COUNTY**

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

Some assets were not identified in the PM schedules, including pest management, fire and safety systems, boilers, and water heaters. One facility had only three completed PM work orders during the past

year. At the other two facilities, less than 40% of completed PM work orders included action taken comments to support the work performed, and many comments did not specifically describe how the PM activity was completed.

Improper storage practices and/or clutter was noted at two facilities, in some instances obstructing equipment. Evidence of pests was observed in a food preparation area at one facility. Pest management inspections and the cleaning activities identified in the **Custodial Standard** Task List were not included in the PM schedules.

|         |  | A I   |                           |                |
|---------|--|---|---------------------------|----------------|
|         | INSPECTION                             |   | TAG                       | 1804           |
| STATE - | VSC Fire                               |   |                           | _ 1004         |
|         | 805 Pinna<br>Linthicum I<br>301 575 15 | acle Drive, S<br>Heights, MD<br>00 • 800 99<br>207 • DCJS# 10 | uite E<br>21090<br>9 1356 | ΓΕ<br>ΤΕ<br>ΈΕ |
| S       | WET VALVE<br>SERIAL NO                 | 1st 2nd   | 3rd 4th                   | 4th            |
| s P     | STATIC WATER<br>PRESSURE?              | 105   |                           |                |
| lly     | RESIDUAL WATER<br>PRESSURE?            | MB  |                           |                |
| kle     | DID ALARMS<br>OPERATE?<br>WATER SUPPLY | R   |                           |                |
| 2       | VALVE LEFT OPEN<br>AND SEALED?         | Yes   | ECTOR                     |                |
| s       | DATE<br>12/22/22                       |   | mm                        |                |
|         |  |   |                           |                |
|         | F STA                                  |   |                           | 片              |
| 15      |  |   |                           |                |

IC:

It did not appear deficiencies identified in the fire and safety inspection reports had follow-up corrective work orders input into the CMMS. The required fire suppression and sprinkler system inspection reports were not provided for one facility. The required monthly fire extinguisher inspections were not being completed in one facility. The fire extinguishers and required fire and safety system inspections were not included in the PM schedules.



Minor vegetative debris or growth were noted on the roofs at all three facilities. Two facilities were observed with staining, potentially indicative of ponding water.




#### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
| •,                              | Playgrounds, Equipment, & Fields                                   | 0                          | 1                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 0                          |
| r                               | Exterior Structure & Finishes                                      | 0                          | 0                          |
| teric                           | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildin                           | Entryways & Exterior Doors   | 0                          | 0                          |
| Bu                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| r                               | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| teric                           | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| ildir                           | Ceilings   | 0                          | 0                          |
| BL                              | Interior Lighting  | 0                          | 0                          |
| t                               | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| Building Equipment<br>& Systems | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ling Equipn<br>& Systems        | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| ng Ec<br>Syst                   | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| aildir<br>&                     | Fire and Safety Systems & Utility Controls                         | 0                          | 2                          |
| BL                              | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 3                          |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



#### **Overall Rating vs Adjusted Building Age**

**Overall Rating vs. Adjusted Age** 





#### FY 2024 Results: Recommendations

- All site-specific PM schedules should have the remainder of assets added and auto-populating PM work orders created to address all maintainable features of equipment and systems at industry-standard frequencies.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain assets.
- All fire and safety systems should have PM activities scheduled at the appropriate frequencies and tracked using the CMMS. Depending on what is installed at each facility, the PM schedule may include PM activities for fire extinguishers, battery-operated emergency lights and exit features, fire doors, kitchen hood suppression, smoke evacuation dampers, and stairwell pressurization fans. A facility asset list or marked floor plan will help ensure that all fire extinguishers, emergency lights, and other assets are inspected and serviced appropriately at each facility.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.
- Training for staff should be enhanced or refreshed with an emphasis on safety requirements, including clearances around equipment and blockage of egress points.




# **WASHINGTON COUNTY**

Total School Facilities Assessed in FY 2024: 4




#### Fiscal Year 2024: Key Facts



FY 2024 Overall Rating Results by School Type

|              | Elementary | Middle | Middle/High | High |   |
|--------------|------------|--------|-------------|------|---|
| Superior     |            |        |             |      |   |
| Good         |            |        |             |      |   |
| Adequate     | 2          | 1      | 1           |      | 4 |
| Not Adequate |            |        |             |      |   |
| Poor         |            |        |             |      |   |
| Totals       | 2          | 1      | 1           |      | 4 |

#### Average Square Foot per Student






FY 2024 Results: Summary of School Ratings

|    |  |             |                   |                 |                | Rating of Individual Categories<br>(does not include items not rated) |      |          |              |      | Deficiencies |       |
|----|--|-------------|-------------------|-----------------|----------------|---|------|----------|--------------|------|--------------|-------|
| Sc | nool Name                              | School Type | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior  | Good | Adequate | Not Adequate | Poor | Major        | Minor |
| 1. | Smithsburg Middle (21.008)             | Middle      | 108,975           | •               | Adequate       | 0   | 1    | 13       | 8            | 0    | 0            | 0     |
| 2. | Sharpsburg Elementary (21.019)         | Elementary  | 60,054            | 3               | Adequate       | 0   | 5    | 17       | 0            | 0    | 0            | 0     |
| 3. | Hancock Middle/High (21.025)           | Middle/High | 96,809            | 57              | Adequate       | 2   | 1    | 13       | 6            | 0    | 0            | 1     |
| 4. | Eastern Elementary (21.045)            | Elementary  | 58,280            | 31              | Adequate       | 1   | 3    | 18       | 0            | 0    | 0            | 1     |
|    |  |             |                   |                 | Totals         | 3   | 10   | 61       | 14           | 0    | 0            | 2     |
|    | Percentage of Total Ratings for System |             |                   |                 |                |   | 11%  | 69%      | 16%          | 0%   |              |       |



#### FY 2024 Results: Assessment Findings by Category



#### FY24 Passing vs Failing Rating per Category


lities



Strengths

The DLLR certificates were current for all applicable boilers, water heaters, and elevators. The boilers, water heaters, pumps, and elevators appeared to operate as intended.

No issues or concerns were observed with the roof drainage system at two facilities. Roof inspection reports included the roof drainage systems. Two facilities earned a Superior rating for Roof Drains, Gutters, & Downspouts.



No issues or concerns were identified with the electrical distribution or service equipment at any facility. The observed electrical panels had detailed breaker schedules. Annual electrical inspections were identified in the PM schedules.

Most building interiors appeared to be clean and organized. No evidence of pest activity was observed at any facility.





#### **WASHINGTON COUNTY**

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

Deficiencies identified on inspection reports, such loose bleacher steps and seats, did not have follow-up corrective work orders input into the CMMS. Two facilities received a Not Adequate rating for Playgrounds, Equipment, & Fields.

 Denot Remove Backlow inspection

 Date

 <td

Backflow preventers were observed with failed inspections, leaks, and outdated inspection tags. Backflow preventers were not included in the PM schedules. Two facilities received a Not Adequate rating for Plumbing Fixtures and Equipment.

Multiple fire extinguishers were missing monthly inspections at two facilities. Two facilities received a Not Adequate rating for Fire and Safety Systems & Utility Controls.



Dirty or missing filters were observed at three facilities. HVAC equipment was noted at inoperable at two facilities.




#### FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
|                                 | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
| Site                            | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 0                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 0                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| teri                            | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 0                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 1                          |
| Iterio                          | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| uildii                          | Ceilings   | 0                          | 0                          |
| B                               | Interior Lighting  | 0                          | 0                          |
| _t                              | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| 3uilding Equipment<br>& Systems | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| ıg Equipn<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 1                          |
| uildin<br>&                     | Fire and Safety Systems & Utility Controls                         | 0                          | 0                          |
| ā                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 2                          |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age

#### **Overall Rating vs Adjusted Building Age**



#### **Overall Rating vs. Adjusted Age**





#### FY 2024 Results: Recommendations

- All site-specific PM schedules should have the remainder of assets added and auto-populating PM work orders created to address all maintainable features of equipment and systems at industry-standard frequencies.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain assets.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.
- Backflow preventer inspections should be scheduled and completed at the appropriate frequency. Inspections should be tracked and documented using the CMMS, and the inspection documentation should be available on site.




# WICOMICO COUNTY

Total School Facilities Assessed in FY 2024: 3



#### Fiscal Year 2024: Key Facts




+ 5.28% since FY 23

#### FY 2024 Overall Rating Results by School Type

|              | Elementary | Elementary/<br>Middle | Middle | High |   |
|--------------|------------|-----------------------|--------|------|---|
| Superior     |            |                       |        |      |   |
| Good         |            | 1                     |        | 1    | 2 |
| Adequate     | 1          |                       |        |      | 1 |
| Not Adequate |            |                       |        |      |   |
| Poor         |            |                       |        |      |   |
| Totals       | 1          | 1                     |        | 1    | 3 |

#### Average Square Foot per Student






FY 2024 Results: Summary of School Ratings

|    |  |                       |                   |                 |                | Rating of Individual Categories<br>(does not include items not rated) Deficienci |      |          |              |      | encies |       |
|----|--|-----------------------|-------------------|-----------------|----------------|--|------|----------|--------------|------|--------|-------|
| Sc | hool Name                              | School Type           | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior   | Good | Adequate | Not Adequate | Poor | Major  | Minor |
| 1. | Wicomico High (22.009)                 | High                  | 195,941           | 31              | Good           | 4  | 5    | 12       | 1            | 0    | 0      | 0     |
| 2. | Prince St. Elementary (22.014)         | Elementary            | 73,830            | 15              | Adequate       | 1  | 1    | 14       | 6            | 0    | 0      | 0     |
| 3. | Pittsville Elementary/Middle (22.019)  | Elementary/<br>Middle | 79,335            | 43              | Good           | 4  | 7    | 10       | 1            | 0    | 0      | 0     |
|    |  |                       |                   |                 | Totals         | 9  | 13   | 36       | 8            | 0    | 0      | 0     |
|    | Percentage of Total Ratings for System |                       |                   |                 |                | 14%  | 20%  | 55%      | 12%          | 0%   |        |       |



#### FY 2024 Results: Assessment Findings by Category



## Strengths



The exterior doors functioned as intended with hardware intact and no signs of deteriorated exterior sealants. Exterior door inspections were identified in the PM schedules.

The PM schedules included many of the building assets, such as HVAC equipment, fire extinguishers, and roofs. PM work orders appeared to be completed in 30 days or included progress notes describing the reason for extended open times.

completed in 30 days or included progress notes describing the reason for extended open times. DELMARVA TIME & CONTROL, INC. P.O. BOX 1993, Salisbury, MD 21802-1993 410-543-2068 FIRE ALARM LICENSE #FAL-0010 BRUCE WRIGHT, CERTIFICATE #FAL-0013 FIRE ALARM INSPECTION & MAINTENANCE DATE: MAINTENANCE DATE:

The fire alarm panels appeared to function as intended with no trouble signals. Current inspection tags were displayed on the applicable fire and safety equipment. Most fire and safety assets appeared to be included in the PM schedules and maintained at industry-standard frequencies.

All windows operated as intended and appeared to be weatherproof and watertight. Window and screen inspections were included in the PM schedules. Two facilities earned a Superior rating for Windows, Caulking, & Skylights.

CUSTOMER NAME: Pitts ville Elementer SYSTEM LOCATION: Electric Reem TECHNICIAN: GW ] DEW

DO NOT REMOVE THIS TAG!





# WICOMICO COUNTY

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

**Electrical issues** which had the potential to be safety hazards were observed at all three facilities. Other than generators and transfer switch testing, no electrical distribution or service equipment were included in the PM schedules.

The requested bleacher inspection reports were not provided for the two applicable facilities. Two facilities received a Not Adequate rating for Playgrounds, Equipment, & Fields.

Walkway issues which had the potential to be trip hazards were observed at two facilities. Roadways, parking lots, and walkways were not included in the PM schedules.



@GovChallenge

W.GovChallenge.org

Non-operational emergency lights were observed in the relocatables at two facilities as well as inside the main building at one facility. Emergency lights were not included in the PM schedules.



## FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
| Site                            | Roadways, Parking Lots, & Walkways                                 | 0                          | 0                          |
|                                 | Grounds  | 0                          | 0                          |
|                                 | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 0                          |
| ior                             | Relocatables & Additional Structures                               | 0                          | 0                          |
|                                 | Exterior Structure & Finishes                                      | 0                          | 0                          |
| teri                            | Roof Drains, Gutters, & Downspouts                                 | 0                          | 0                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 0                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| r                               | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 0                          |
| Iterio                          | Floors   | 0                          | 0                          |
| Building Interior               | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| uildii                          | Ceilings   | 0                          | 0                          |
| B                               | Interior Lighting  | 0                          | 0                          |
| ٦t                              | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| Building Equipment<br>& Systems | Electrical Distribution & Service Equipment                        | 0                          | 0                          |
| quip<br>tem                     | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| ling Equipr<br>& Systems        | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| uildi<br>&                      | Fire and Safety Systems & Utility Controls                         | 0                          | 0                          |
| В                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 0                          |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age

# **Overall Rating vs Adjusted Building Age**



## **Overall Rating vs. Adjusted Age**





#### FY 2024 Results: Recommendations

- Roadways, parking lots, and walkways should be added to the PM schedule. Consider applying sealants to asphalt surfaces to slow deterioration until such assets can be resurfaced.
- Regularly scheduled bleacher inspections should be created and tracked using the CMMS. Additional training on bleacher maintenance procedures and requirements may be needed to ensure the required inspections, cleaning, and repairs are taking place. Safety issues should be reported and addressed immediately.
- Exterior and exit doors should be labeled to aid in identification for maintenance and emergency services.
- All fire and safety systems should have PM activities scheduled at the appropriate frequencies and tracked using the CMMS. Depending on what is installed at each facility, the PM schedule may include PM activities for fire extinguishers, battery-operated emergency lights and exit features, fire doors, kitchen hood suppression, smoke evacuation dampers, and stairwell pressurization fans. A facility asset list or marked floor plan will help ensure that all fire extinguishers, emergency lights, and other assets are inspected and serviced appropriately at each facility.



# **WORCESTER COUNTY**



Total School Facilities Assessed in FY 2024: 3

# Fiscal Year 2024: Key Facts




66.14% (Not Adequate) = Average Overall Rating for FY 2024 - 5.14% since FY 23

#### FY 2024 Overall Rating Results by School Type

|              | Special Ed. | Elementary | Elementary/<br>Middle | High |   |
|--------------|-------------|------------|-----------------------|------|---|
| Superior     |             |            |                       |      |   |
| Good         |             |            |                       |      |   |
| Adequate     |             |            | 1                     |      | 1 |
| Not Adequate | 1           |            |                       | 1    | 2 |
| Poor         |             |            |                       |      |   |
| Totals       | 1           |            | 1                     | 1    | 3 |

## Average Square Foot per Student






FY 2024 Results: Summary of School Ratings

|     |  |                       |                   |                 |                | Rating of Individual Categories<br>(does not include items not rated) De |      |          |              |      | Defici | encies |
|-----|--|-----------------------|-------------------|-----------------|----------------|--|------|----------|--------------|------|--------|--------|
| Scł | ool Name                               | School Type           | Square<br>Footage | Adjusted<br>Age | Overall Rating | Superior   | Good | Adequate | Not Adequate | Poor | Major  | Minor  |
| 1.  | Stephen Decatur High (23.004)          | High                  | 193,090           | 29              | Not Adequate   | 0  | 1    | 8        | 12           | 2    | 0      | 8      |
| 2.  | Snow Hill Middle (23.009)              | Elementary/<br>Middle | 90,000            | 52              | Adequate       | 0  | 2    | 14       | 5            | 0    | 0      | 3      |
| 3.  | Cedar Chapel Special School (23.013)   | Special Ed.           | 17,175            | 38              | Not Adequate   | 0  | 1    | 14       | 6            | 0    | 0      | 3      |
|     |  |                       |                   |                 | Totals         | 0  | 4    | 36       | 23           | 2    | 0      | 14     |
|     | Percentage of Total Ratings for System |                       |                   |                 | 0%             | 6%   | 55%  | 35%      | 3%           |      |        |        |



#### FY 2024 Results: Assessment Findings by Category



## **Strengths**




Most windows operated as expected in each facility. Yearly window inspections were identified in the PM schedules. One facility received a Good rating for Windows, Caulking, & Skylights.

Most electrical panels appeared to have detailed breaker schedules. The PM schedules included electrical distribution inspections and the generator when applicable.

3



Custodial maintenance activities and cleaning guidelines were included in the Custodial Training and Procedures Manual document. One facility earned a Good rating for Interior Cleanliness & Appearance (incl. of Equip. Rooms).







# **WORCESTER COUNTY**

FY 2024 Results: Assessment Findings by Category

#### Weaknesses

Blistering and/or vegetative growth or debris were observed at all three facilities. Even though yearly roof inspections were included in the PM schedules, the associated PM work orders were still in pending status

several months after the roof inspection reports were dated. All three facilities received a Not Adequate rating for Roofs, Flashing, and Gravel Stops. Deficiencies were identified in the fire alarm and sprinkler system inspection reports at two facilities with no follow-up corrective work orders input into the CMMS. The third facility did not provide the required fire alarm inspection report. Even though multiple fire and safety equipment inspections were included in the PM schedules, many remained open for extended periods of time and one facility had not completed any fire and safety PM work orders in the past year.

At each facility, 70 or more open work orders were aged over 30 days, with some created as far back as 2021 at one facility and 2022 at the other two. Between the three facilities, only 36 open and aged work orders had progress notes. At each facility, only 50%-60% of closed work orders included action taken comments.



Multiple stained ceiling tiles were observed at all three facilities as well as ceilings that were damaged and/or missing tiles. The ceilings were not included in the PM schedules.

Charles and




## FY 2024 Results: Summary of Deficiencies by Category

|                                 | Category   | # of Major<br>Deficiencies | # of Minor<br>Deficiencies |
|---------------------------------|--|----------------------------|----------------------------|
| Site                            | Roadways, Parking Lots, & Walkways                                 | 0                          | 1                          |
|                                 | Grounds  | 0                          | 0                          |
|                                 | Positive Site Drainage Away from Structure(s)                      | 0                          | 0                          |
|                                 | Playgrounds, Equipment, & Fields                                   | 0                          | 1                          |
|                                 | Relocatables & Additional Structures                               | 0                          | 1                          |
| or                              | Exterior Structure & Finishes                                      | 0                          | 0                          |
| teri                            | Roof Drains, Gutters, & Downspouts                                 | 0                          | 1                          |
| Building Exterior               | Windows, Caulking, & Skylights                                     | 0                          | 0                          |
| ildir                           | Entryways & Exterior Doors   | 0                          | 2                          |
| BL                              | Roofs, Flashing, and Gravel Stops                                  | 0                          | 0                          |
| or                              | Interior Doors, Walls, Partitions, & Finishes                      | 0                          | 2                          |
| Building Interior               | Floors   | 0                          | 1                          |
| ng Ir                           | Interior Cleanliness & Appearance (incl. of Equip. Rooms)          | 0                          | 0                          |
| uildii                          | Ceilings   | 0                          | 2                          |
| Ē                               | Interior Lighting  | 0                          | 0                          |
| Ħ                               | HVAC: Forced-air Heating, Ventilation, & Air Cond. (incl. Filters) | 0                          | 0                          |
| s                               | Electrical Distribution & Service Equipment                        | 0                          | 1                          |
| ıg Equipn<br>Systems            | Boilers, Water Heaters, Steam, & Hot-water Distribution            | 0                          | 0                          |
| ng E<br>Sys                     | Plumbing Fixtures and Equipment                                    | 0                          | 0                          |
| Building Equipment<br>& Systems | Fire and Safety Systems & Utility Controls                         | 0                          | 2                          |
| В                               | Conveyances  | 0                          | 0                          |
|                                 | Total  | 0                          | 14                         |




FY 2024 Results: Overall Ratings Graph and Map – Adjusted Building Age



# **Overall Rating vs Adjusted Building Age**

#### **Overall Rating vs. Adjusted Age**





#### FY 2024 Results: Recommendations

- All site-specific PM schedules should have the remainder of assets added and auto-populating PM work orders created to address all maintainable features of equipment and systems at industry-standard frequencies.
- A field should be created in the CMMS to track the days each work order has aged to help identify causes of possible bottlenecks and streamline workflow processes. Fields should also be set up to track labor hours and costs to assist in establishing predictable cost trends and support more efficient resource management.
- Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies are identified. This will help identify trends and common issues in order to better proactively maintain assets.
- Implementing quality control procedures is recommended to ensure PM work orders are being completed effectively and the actions taken to complete the work are recorded accurately.
- Regularly scheduled ceiling inspections should be created and tracked using the CMMS to identify any ceiling tiles missing, stained, or damaged. Corrective work orders should be created in the CMMS immediately following any inspection where deficiencies or issues are noted. Stained ceiling tiles should be replaced once the cause is identified and repaired.

